



IN-PLACE NUCLEAR DENSITY TEST REPORT

PROJECT: INFEZ/TRA

INSPECTOR: DEAN BIRD


CONTRACTOR: PHENIX

WEATHER: 1705 80°


% Completion Required: 95 Soils: 5362 Asphalt: - Nuts Gauge: #19

230 South Cole R
Phone: (208) 376-4111

MAY-26-99
CHEM LEECH POND



A
N





MATERIALS TESTING & INSPECTION, INC.

7-12-99

☒ A WORK MAY PROCEED SUBJECT TO INCORPORATION OF COMMENTS

☒ B REVISE AND RESUBMIT WORK MAY PROCEED SUBJECT TO INCORPORATION OF CHANGES INDICATED

☐ C REVISE AND RESUBMIT WORK MAY NOT PROCEED

☐ D REVIEW NOT REQUIRED WORK MAY PROCEED

PROJECT: R.O. INUEEL I TRA

CONTRACT NO: 5-7304449-01-093

INSPECTOR: D. BIRD

BY: Bennett Koble

CONTRACTOR: PHENIX

DATE: 6-23-99

WEATHER: HOT 80°

IN-PLACE NUCLEAR DENSITY TEST REPORT

FILE#: E99005C

DATE: 5-27-99

CLIENT: INUEEL

PERMIT:

% Compaction Required: 95% Soils: 5362 Asphalt: — Nuke Gauge: H17

Test Number	Wet Density	Pounds Moisture	Percent Moisture	Dry Density	Maximum Density	Optimum Moisture	Percent Compaction
#1	131.25	11.0	8.3	120.25	123.6	9.4	97.2
Location:	35' W. OF E SIDE 30' S. OF N END 4" DEPTH 4" BELOW SAND CONE GRADE WARM WASTE						
#2	130.2	9.6	7.3	120.6	123.6	9.4	97.5
Location:	35' W. OF E SIDE 75' S. OF N END 4" DEPTH 4" BELOW GRADE						
#3	128.3	11.0	8.5	117.3	123.6	9.4	94.9
Location:	50' N OF S END 35' WEST OF E SIDE 4" DEPTH 4" BELOW GRADE						
#4	129.6	11.0	8.5	118.6	123.6	9.4	95.9
Location:	35' N OF S END 60' W. OF E SIDE 4" DEPTH 4" BELOW GRADE						
#5	128.2	10.0	7.8	118.2	123.6	9.4	95.0
Location:	50' N OF S END 60' W. OF E SIDE 4" DEPTH 4" BELOW GRADE						
#6	133.3	12.2	9.1	120.8	123.6	9.4	97.7
Location:	30' S OF N END 60' W. OF E SIDE 4" DEPTH 4" BELOW GRADE						
#7	132.1	11.6	8.8	120.5	123.6	9.4	97.4
Location:	60' E OF W SIDE 30' S. OF N END 4" DEPTH 4" BELOW GRADE						
#8	129.8	10.2	7.8	119.6	123.6	9.4	96.4
Location:	65' W. OF E SIDE 60' N OF S END 4" DEPTH 4" BELOW GRADE						
#9	129.6	11.0	8.5	118.0	123.6	9.4	95.4
Location:	60' N OF S SIDE 60' E. OF W SIDE 4" DEPTH 4" BELOW GRADE						



MATERIALS

TESTING & WARM WASTE POND

INSPECTION, INC.

IN-PLACE
NUCLEAR DENSITY
TEST REPORT

FILE#: E99005 C

PROJECT: INTEL TRA

DATE: 5-27-99

INSPECTOR: D. BIRD

CLIENT: INTEL

CONTRACTOR: PHENIX

PERMIT: _____

WEATHER: 140° 80°

% Compaction Required: 93%

Soils: 5262

Asphalt: -

Nuke Gauge: 417

Test Number	Wet Density	Pounds Moisture	Percent Moisture	Dry Density	Maximum Density	Optimum Moisture	Percent Compaction
#10	128.1	11.1	8.5	117.0	123.9	9.4	94.6
Location:	35' N. OF S. SIDE 50' E. OF W. SIDE 4" DEPTH -4' BELOW GRADE. ALL TESTS WARM WASTE POND						
#11	127.2	9.0	7.0	118.2	123.9	9.4	95.6
Location:	40' W. OF E. SIDE 60' N. OF S. SIDE 4" DEPTH -4' BELOW GRADE						
#12	130.0	10.1	7.7	119.9	123.9	9.4	97.0
Location:	40' W. OF E. SIDE 45' S. OF N. END 4" DEPTH -4' BELOW GRADE						
#13	130.9	11.0	8.1	119.9	123.9	9.4	97.0
Location:	35' E. OF W. SIDE 35' S. OF N. SIDE 4" DEPTH -4' BELOW GRADE						
#14	129.8	11.2	8.6	118.6	123.9	9.4	95.9
Location:	35' E. OF W. SIDE 47' S. OF N. SIDE 4" DEPTH -4' BELOW GRADE						
#15	127.6	8.3	6.6	118.7	123.9	9.4	96.0
Location:	35' E. OF W. SIDE 75' S. OF N. SIDE 4" DEPTH -4' BELOW GRADE						
#16	128.50	9.5	7.3	119.0	123.6	9.4	96.0
Location:	35' E. OF W. SIDE 80' S. OF N. SIDE 4" DEPTH -4' BELOW GRADE						
#17	133.2	11.3	9.2	120.9	123.6	9.4	97.8
Location:	35' E. OF W. SIDE 400' N. OF S. SIDE 4" DEPTH -4' BELOW GRADE						
#18	134.1	13.9	10.3	120.2	123.6	9.4	97.0
Location:	35' E. OF W. SIDE 35' N. OF S. SIDE 4" DEPTH -4' BELOW GRADE						

MATERIALS

TESTING &

INSPECTION, INC.

IN-PLACE NUCLEAR DENSITY

WARM WASTE POND TEST REPORT

FILE#: E 99005 C

PROJECT: TWEELETRA

DATE: 5-27-99

INSPECTOR: D. FIRD

CLIENT: INTEL

CONTRACTOR: PHENIX

PERMIT: _____

WEATHER: 40 F. 83

% Compaction Required: 95-100 Soils: 5362 Asphalt: - Nuke Gauge: #17


[illegible]

35' W. OF E 30' S. OF N

35 W. OF E. 75' S. OF N

50' N. OF S 35' W. OF E

50' N. OF S 75' W. OF E



%		%		%		%	
1	97.2	6	97.7	11	95.6	16	96
2	97.5	7	97.4	12	97.0	17	97.8
3	94.9	8	96.7	13	97.0	18	97.0
4	95.9	9	95.9	14	95.9	19	95.9
5	95.6	10	94.6	15	96.0	20	95.4

**PARSONS****VENDOR DATA REVIEW TRANSMITTAL SHEET**

July 1, 1999

SUBMITTAL NO.: S-7304449.01- 093 Rev. 1	PROJECT NO.: OU 2-13 TRA Remedial Action	SUBCONTRACT NO.: S-7304449.01 Phenix of Idaho
--	---	--

SUBMITTAL DESCRIPTION:

LINE ITEM(s): "A" TEST REPORTS TYPE A SOIL 1957 CELL 6/1/99
"B" TEST REPORTS TYPE A SOIL 1957 CELL 6/2/99
"C" TEST REPORTS TYPE A SOIL 1957 CELL 6/3/99
"D"
"E"

REVIEW AND COMMENT REQUEST FORM

<input checked="" type="checkbox"/> CAM - CRAIG REESE	<input checked="" type="checkbox"/> ES&H -	<input type="checkbox"/> OTHER -
<input checked="" type="checkbox"/> QA - LEO HERBERT	<input checked="" type="checkbox"/> CE - JODY LANDIS	<input type="checkbox"/> OTHER -
	<input type="checkbox"/> OTHER -	<input type="checkbox"/> OTHER -

RECORD COMMENTS ON ATTACHED REVIEW RECORD FORM.
RECORD RECOMMENDED DISPOSITION BELOW.

IF COMMENTS ARE NOT RECEIVED OR NO CONTACT MADE WITH THE RESPONSIBLE ENGINEER BY THE REQUIRED RETURN DATE, IT WILL BE EVIDENCE THAT THE REVIEWER CONCURS WITH DOCUMENT IN REVIEW. THE ENTIRE PACKAGE MUST BE RETURNED TO THE RESPONSIBLE ENGINEER, EVEN IF NO COMMENTS ARE MADE.

RETURN COMMENTS AND SUBMITTAL PACKAGE TO THE RESPONSIBLE ENGINEER.

RESPONSIBLE ENGINEER: Craig Reese	AT: MS/3954 TSB	BY: JULY 9, 1999
--------------------------------------	--------------------	------------------

REVIEW COMMENTS AND DISPOSITION

LINE NUMBER	RECOMMENDED DISPOSITION	LINE NUMBER	RECOMMENDED DISPOSITION
A			
B			
C			

REVIEWER: _____ DATE: _____

APPROVAL AUTHORITY DISPOSITION

SUBMITTAL DOCUMENTS HAVE BEEN REVIEWED, COMMENTS FROM OTHER REVIEWERS INCORPORATED OR RESOLVED, AND FINAL CON AND DISPOSITION PROVIDED.

DISPOSITION: ☒ A ☐ B ☐ C ☐ D COMMENTS: YES ☒ NO ☐ ATTACHED: ☒

RESPONSIBLE ENGINEER:	DATE: 7/12/99
-----------------------	---------------



MATERIALS TESTING & INSPECTION

PAGE # 1 OF 1

REVISION DATE JUNE 2, 1999

C:\199-jones\199005c\soils\15398.doc

Environmental Services

☐ Geotechnical Engineering☐ Construction Materials Testing☐ Special Inspection


Sieve Analysis & Grain Size Distribution

Lance Peterson
Phenix Construction
P. O. Box 1626
Idaho Falls, ID 83403

Project: INEEL TRA
Source: Type A
Sample ID: 5396
Date Received: May 17, 1999

% Moisture: 10.2
Classification: ML-CL
Liquid Limit: 20
Plastic Limit: 14
Plastic Index: 5.43

Sieve Size mm	Sieve Size Inches	Percent Passing	Specifications
12.5	1/2"	100%	
9.5	3/8"	100%	
4.75	#4	81%	
2.36	#8	77%	
2.00	#10	77%	
1.180	#16	75%	
0.600	#30	75%	
0.425	#40	73%	
0.300	#50	66%	
0.150	#100	52%	
0.075	#200	3.6%	



Respectfully submitted,
MATERIALS TESTING & INSPECTION INC.

Lowell Trujillo

Reviewed by: Lowell Trujillo
Eastern Idaho Regional Manager
LT/klp

<input checked="" type="checkbox"/> A	WORK MAY PROCEED SUBJECT TO INCORPORATION OF COMMENTS
<input type="checkbox"/> B	REVISE AND RESUBMIT WORK MAY PROCEED SUBJECT TO INCORPORATION OF CHANGES INDICATED
<input type="checkbox"/> C	REVISE AND RESUBMIT WORK MAY NOT PROCEED
<input type="checkbox"/> D	REVIEW NOT REQUIRED WORK MAY PROCEED
CONTRACT NO. 5-730444/9.01-094	
BY: <i>Arnette Foster</i>	
DATE: 6-23-99	

R.L.



MATERIALS TESTING & INSPECTION

PAGE # 1 OF 1

REVISION DATE JUNE 2, 1999

C:\199 J0881299085C1201L15408.DOC

Environmental Services

☐ Geotechnical Engineering☐ Construction Materials Testing☐ Special Inspections

Sieve Analysis & Grain Size Distribution

Lance Peterson
Phenix Construction
P. O. Box 1626
Idaho Falls, ID 83403

Project: INEEL TRA
Source: Type A
Sample ID: 5409
Date Received: May 19, 1999

Percent Moisture: 7.6%


Liquid Limit: 18

Plastic Limit: 16

Plasticity Index: 3

Classification: SM

Sieve Size	Sieve Size	Percent Passing	Specifications
mm	Inches		
37.5	1 1/2"	100%	
25	1"	100%	
19	3/4"	96%	
12.5	1/2"	89%	
9.5	3/8"	86%	
4.75	#4	79%	
2.36	#8	75%	
2.00	#10	75%	
1.180	#16	73%	
0.600	#30	71%	
0.425	#40	69%	
0.300	#50	64%	
0.150	#100	53%	
0.075	#200	43.2%	



Respectfully submitted,
MATERIALS TESTING & INSPECTION INC.

Lowell Trujillo

Reviewed by: Lowell Trujillo
Idaho Regional Manager
LT/kjp

MATERIALS TESTING & INSPECTION

PAGE # 1 OF 1

REVISION DATE JUNE 2, 1999

C:\199 JOBS\1E9B005C\1804L815410.DOC

Environmental Services ☐ Geotechnical Engineering ☐ Construction Materials Testing ☐ Special Inspection


Sieve Analysis & Grain Size Distribution

Lance Peterson
Phoenix Construction
P. O. Box 1626
Idaho Falls, ID 83403

Project: INEEL TRA
Source: Type A
Sample ID: 5410
Date Received: May 19, 1999

Percent Moisture: 7.5%
Liquid Limit: 18
Plastic Limit: 15
Plasticity Index: 3
Classification: SM

Sieve Size mm	Sieve Size Inches	Percent Passing	Specifications
37.5	1 1/2"	100%	
25	1"	97%	
19	3/4"	94%	
12.5	1/2"	91%	
9.5	3/8"	87%	
4.75	#4	81%	
2.36	#8	77%	
2.00	#10	76%	
1.180	#16	75%	
0.600	#30	72%	
0.425	#40	70%	
0.300	#50	66%	
0.150	#100	54%	
0.075	#200	43.5%	



Respectfully submitted,
MATERIALS TESTING & INSPECTION INC.

Lowell Trujillo

Reviewed by: Lowell Trujillo
stem Idaho Regional Manager

klp



Environmental Services ☐ Geotechnical Engineering ☐ Construction Materials Testing ☐ Special Inspections


Sieve Analysis & Grain Size Distribution

Lance Peterson
Phenix Construction
P. O. Box 1626
Idaho Falls, ID 83403

Date Received: May 19, 1999
Sample ID: 5411
Sample Location: Type A

Percent Moisture: 7.6%
Liquid Limit: 18
Plastic Limit: 15
Plasticity Index: 3
Classification: SM

Sieve Size	Sieve Size	Percent Passing	Specifications
mm	Inches		
75	3"		
50	2"	100%	
37.5	1 1/2"	99%	
25	1"	97%	
19	3/4"	94%	
12.5	1/2"	89%	
9.5	3/8"	85%	
4.75	#4	78%	
2.36	#8	74%	
2.00	#10	74%	
1.180	#16	72%	
0.600	#30	70%	
0.425	#40	68%	
0.300	#50	63%	
0.150	#100	53%	
0.075	#200	42.6%	



Respectfully submitted,
MATERIALS TESTING & INSPECTION INC.

Lowell Trujillo

Reviewed by: **Lowell Trujillo**
Eastern Idaho Regional Manager



Environmental Services ☐ Geotechnical Engineering ☐ Construction Materials Testing ☐ Special Inspection


Sieve Analysis & Grain Size Distribution

Lance Peterson
Phenix Construction
P. O. Box 1626
Idaho Falls, ID 83403

Project: INEEL TRA
Source: Type A
Sample ID: 5412
Date Received: May 19, 1999

Percent Moisture: 6.9%
Liquid Limit: 17
Plastic Limit: 16
Plasticity Index: 1
Classification: SM

Sieve Size	Sieve Size	Percent Passing	Specifications
mm	Inches		
37.5	1 1/2"	100%	
25	1"	99%	
19	3/4"	96%	
12.5	1/2"	89%	
9.5	3/8"	85%	
4.75	#4	79%	
2.36	#8	75%	
2.00	#10	74%	
1.180	#16	73%	
0.600	#30	70%	
0.425	#40	68%	
0.300	#50	64%	
0.150	#100	53%	
0.075	#200	42.6%	



Respectfully submitted,
MATERIALS TESTING & INSPECTION INC.

Lowell Trujillo

Reviewed by: Lowell Trujillo
Idaho Regional Manager

Lowell



Environmental Services

☐ Geotechnical Engineering

☐ Construction Materials Testing

☐ Special Inspections

Sieve Analysis & Grain Size Distribution

Lance Peterson
Phenix Construction
P. O. Box 1626
Idaho Falls, ID 83403

Date Received: May 19, 1999

Sample ID: 5413

Sample Location: Type A

Percent Moisture: 7.9%


Liquid Limit: 18

Plastic Limit: 14

Plasticity Index: 4

Classification: SM-SC

Sieve Size	Sieve Size	Percent Passing	Specifications
mm	Inches		
75	3"		
50	2"	100%	
37.5	1 1/2"	99%	
25	1"	98%	
19	3/4"	95%	
12.5	1/2"	89%	
9.5	3/8"	85%	
4.75	#4	78%	
2.36	#8	74%	
2.00	#10	74%	
1.180	#16	72%	
0.600	#30	70%	
0.425	#40	68%	
0.300	#50	64%	
0.150	#100	53%	
0.075	#200	41.3%	



Respectfully submitted,
MATERIALS TESTING & INSPECTION INC.

Lowell Trujillo

Reviewed by: Lowell Trujillo
Eastern Idaho Regional Manager



Environmental Services

☐ Geotechnical Engineering

☐ Construction Materials Testing

☐ Special Inspection


Sieve Analysis & Grain Size Distribution

Lance Peterson
Phenix Construction
P. O. Box 1626
Idaho Falls, ID 83403

Date Received: May 19, 1999
Sample ID: 5414
Sample Location: Type A

Percent Moisture: 7.9%
Liquid Limit: 18
Plastic Limit: 15
Plasticity Index: 2
Classification: SM

Sieve Size	Sieve Size	Percent Passing	Specifications
mm	Inches		
75	3"		
50	2"	100%	
37.5	1 1/2"	100%	
25	1"	98%	
19	3/4"	95%	
12.5	1/2"	89%	
9.5	3/8"	85%	
4.75	#4	79%	
2.36	#8	75%	
2.00	#10	74%	
1.180	#16	73%	
0.600	#30	70%	
0.425	#40	68%	
0.300	#50	64%	
0.150	#100	51%	
0.075	#200	40.1%	



Respectfully submitted,
MATERIALS TESTING & INSPECTION INC.

Lowell Trujillo

Reviewed by: Lowell Trujillo
Eastern Idaho Regional Manager
Help



MATERIALS TESTING & INSPECTION

PAGE # 1 OF 1

REVISION DATE JUNE 2, 1999

C:\99\JOBS\295005\CLSOILS\5415.DOC

Environmental Services

☐ Geotechnical Engineering☐ Construction Materials Testing☐ Special Inspections


Sieve Analysis & Grain Size Distribution

Lance Peterson
Phoenix Construction
P. O. Box 1626
Idaho Falls, ID 83403

Date Received: May 19, 1999
Sample ID: 5415
Sample Location: Type A

Percent Moisture: 7.7%
Liquid Limit: 17
Plastic Limit: 16
Plasticity Index: 1
Classification: SM

Sieve Size	Sieve Size	Percent Passing	Specifications
mm	Inches		
75	3"		
50	2"	100%	
37.5	1 1/2"	98%	
25	1"	96%	
19	3/4"	94%	
12.5	1/2"	86%	
9.5	3/8"	83%	
4.75	#4	76%	
2.36	#8	72%	
2.00	#10	71%	
1.180	#16	70%	
0.600	#30	67%	
0.425	#40	67%	
0.300	#50	61%	
0.150	#100	49%	
0.075	#200	38.1%	



Respectfully submitted,
MATERIALS TESTING & INSPECTION INC.

Lowell Trujillo

Reviewed by: **Lowell Trujillo**
Eastern Idaho Regional Manager



MATERIALS TESTING & INSPECTION

PAGE # 1 OF 1

REVISION DATE JUNE 2, 1998

C:\198 JOBS\1899005C\SOIL\15418.DOC

Environmental Services

☐ Geotechnical Engineering☐ Construction Materials Testing☐ Special Inspection

Sieve Analysis & Grain Size Distribution

Lance Peterson
Phenix Construction
P. O. Box 1626
Idaho Falls, ID 83403

Project: INEEL TRA
Source: Type A
Sample ID: 5418
Date Received: May 20, 1999

Percent Moisture: 6.5%


Liquid Limit: 15

Plastic Limit: 16

Plasticity Index:

Classification: SM

Sieve Size	Sieve Size	Percent Passing	Specifications
mm	Inches		
37.5	1 1/2"	100%	
25	1"	99%	
19	3/4"	96%	
12.5	1/2"	89%	
9.5	3/8"	85%	
4.75	#4	78%	
2.36	#8	74%	
2.00	#10	73%	
1.180	#16	72%	
0.600	#30	69%	
0.425	#40	67%	
0.300	#50	62%	
0.150	#100	49%	
0.075	#200	39.1%	



Respectfully submitted,
MATERIALS TESTING & INSPECTION INC.

Lowell Trujillo

Reviewed by: Lowell Trujillo
Idaho Regional Manager

LTP



Environmental Services

☐ Geotechnical Engineering

☐ Construction Materials Testing

☐ Special Inspections


Sieve Analysis & Grain Size Distribution

Lance Peterson
Phenix Construction
P. O. Box 1626
Idaho Falls, ID 83403

Date Received: May 24, 1999
Sample ID: 5443
Sample Location: Type A

Percent Moisture: 8.7%
Classification: ML-CL

Sieve Size	Sieve Size	Percent Passing	Specifications
mm	Inches		
75	3"		
50	2"	100%	
37.5	1 1/2"	100%	
25	1"	98%	
19	3/4"	95%	
12.5	1/2"	89%	
9.5	3/8"	85%	
4.75	#4	79%	
2.36	#8	74%	
2.00	#10	73%	
1.180	#16	72%	
0.600	#30	70%	
0.425	#40	68%	
0.300	#50	64%	
0.150	#100	52%	
0.075	#200	41.5%	



Respectfully submitted,
MATERIALS TESTING & INSPECTION INC.

Lowell Trujillo

Reviewed by: Lowell Trujillo
Eastern Idaho Regional Manager



MATERIALS TESTING & INSPECTION

PAGE # 1 OF 1

REVISION DATE JUNE 2, 1999

C:\199 JUNE\1E99005C\1501L815444.DOC

Environmental Services ☐ Geotechnical Engineering ☐ Construction Materials Testing ☐ Special Inspection


Sieve Analysis & Grain Size Distribution

Lance Peterson
Phenix Construction
P. O. Box 1626
Idaho Falls, ID 83403

Project: INEEL TRA
Source: Type A
Sample ID: 5444
Date Received: May 24, 1999

Percent Moisture: 7.5%
Classification: SM

Sieve Size mm	Sieve Size Inches	Percent Passing	Specifications
37.5	1 1/2"	100%	
25	1"	99%	
19	3/4"	96%	
12.5	1/2"	91%	
9.5	3/8"	86%	
4.75	#4	79%	
2.36	#8	75%	
2.00	#10	75%	
1.180	#16	73%	
0.600	#30	71%	
0.425	#40	69%	
0.300	#50	65%	
0.150	#100	53%	
0.075	#200	40.4%	



Respectfully submitted,
MATERIALS TESTING & INSPECTION INC.

Lowell Trujillo

Reviewed by: Lowell Trujillo
Northern Idaho Regional Manager

LT/klp



PARSONS

VENDOR DATA REVIEW TRANSMITTAL SHEET

June 7, 1999

SUBMITTAL NO.: S-7304449.01-094 Rev.0	PROJECT NO.: OU 2-13 TRA Remedial Action	SUBCONTRACT NO.: S-7304449.01 Phenix of Idaho
--	---	--

SUBMITTAL DESCRIPTION:

LINE ITEM(s): "A" TEST RESULTS GRADATION TYPE A SOIL
"B"
"C"
"D"
"E"

REVIEW AND COMMENT REQUEST FORM

<input checked="" type="checkbox"/> ES&H	<input type="checkbox"/> OTHER
<input checked="" type="checkbox"/> CAM - CRAIG REESE	<input type="checkbox"/> OTHER
<input type="checkbox"/> A - LEO HERBERT	<input type="checkbox"/> OTHER - PAT TAYLOR

RECORD COMMENTS ON ATTACHED REVIEW RECORD FORM.
RECORD RECOMMENDED DISPOSITION BELOW.

IF COMMENTS ARE NOT RECEIVED OR NO CONTACT MADE WITH THE RESPONSIBLE ENGINEER BY THE REQUIRED RETURN DATE, IT WILL BE EVIDENCE THAT THE REVIEWER CONCURS WITH DOCUMENT IN REVIEW. THE ENTIRE PACKAGE MUST BE RETURNED TO THE RESPONSIBLE ENGINEER, EVEN IF NO COMMENTS ARE MADE.

RETURN COMMENTS AND SUBMITTAL PACKAGE TO THE RESPONSIBLE ENGINEER.

RESPONSIBLE ENGINEER: Craig Reese	AT: MS/3954 TSB	BY: JUNE 14, 1999
--------------------------------------	--------------------	-------------------

REVIEW COMMENTS AND DISPOSITION

LINE NUMBER	RECOMMENDED DISPOSITION	LINE NUMBER	RECOMMENDED DISPOSITION
A			

REVIEWER:	DATE:
-----------	-------

APPROVAL AUTHORITY DISPOSITION

TRANSMITTAL DOCUMENTS HAVE BEEN REVIEWED, COMMENTS FROM OTHER REVIEWERS INCORPORATED OR RESOLVED, AND FINAL COMMENTS DISPOSITION PROVIDED.

DISPOSITION: <input checked="" type="checkbox"/> A <input type="checkbox"/> B <input type="checkbox"/> C <input type="checkbox"/> D	COMMENTS: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/> ATTACHED: <input type="checkbox"/>
---	--

RESPONSIBLE ENGINEER: 	DATE: 6/12/99
---------------------------	------------------



PARSONS

VENDOR DATA REVIEW TRANSMITTAL SHEET

June 7, 1999

SUBMITTAL NO.: S-7304449.01-094 Rev.0	PROJECT NO.: OU 2-13 TRA Remedial Action	SUBCONTRACT NO.: S-7304449.01 Phenix of Idaho
--	---	--

SUBMITTAL DESCRIPTION:

LINE ITEM(s): "A" TEST RESULTS GRADATION TYPE A SOIL
"B"
"C"
"D"
"E"

REVIEW AND COMMENT REQUEST FORM

<input checked="" type="checkbox"/> CAM - CRAIG REESE	<input checked="" type="checkbox"/> ES&H -	<input type="checkbox"/> OTHER -
<input type="checkbox"/> A - LEO HERBERT	<input checked="" type="checkbox"/> CE - JODY LANDIS	<input type="checkbox"/> OTHER -
	<input type="checkbox"/> OTHER - PAT TAYLOR	<input type="checkbox"/> OTHER -

RECORD COMMENTS ON ATTACHED REVIEW RECORD FORM.
RECORD RECOMMENDED DISPOSITION BELOW.

IF COMMENTS ARE NOT RECEIVED OR NO CONTACT MADE WITH THE RESPONSIBLE ENGINEER BY THE REQUIRED RETURN DATE, IT WILL BE EVIDENCE THAT THE REVIEWER CONCURS WITH DOCUMENT IN REVIEW. THE ENTIRE PACKAGE MUST BE RETURNED TO THE RESPONSIBLE ENGINEER, EVEN IF NO COMMENTS ARE MADE.

RETURN COMMENTS AND SUBMITTAL PACKAGE TO THE RESPONSIBLE ENGINEER.

RESPONSIBLE ENGINEER: Craig Reese	AT: MS/3954 TSB	BY: JUNE 11, 1999
--------------------------------------	--------------------	-------------------

REVIEW COMMENTS AND DISPOSITION

LINE NUMBER	RECOMMENDED DISPOSITION	LINE NUMBER	RECOMMENDED DISPOSITION
A	A		

REVIEWER: *Leo Herbert* DATE: 6-8-99

APPROVAL AUTHORITY DISPOSITION

ALL DOCUMENTS HAVE BEEN REVIEWED, COMMENTS FROM OTHER REVIEWERS INCORPORATED OR RESOLVED, AND FINAL CON
DISPOSITION PROVIDED.

DISPOSITION: <input type="checkbox"/> A <input type="checkbox"/> B <input type="checkbox"/> C <input type="checkbox"/> D	COMMENTS: YES <input type="checkbox"/> NO <input type="checkbox"/> ATTACHED: <input type="checkbox"/>
RESPONSIBLE ENGINEER:	DATE:



PARSONS

VENDOR DATA REVIEW TRANSMITTAL SHEET

June 7, 1999

SUBMITTAL NO.: S-7304449.01-094
Rev.0

PROJECT NO.: OU 2-13
TRA Remedial Action

SUBCONTRACT NO.: S-7304449.01
Phenix of Idaho

SUBMITTAL DESCRIPTION:

LINE ITEM(s): "A" TEST RESULTS GRADATION TYPE A SOIL
"B"
"C"
"D"
"E"

REVIEW AND COMMENT REQUEST FORM

<input checked="" type="checkbox"/> ES&H	<input type="checkbox"/> OTHER
<input checked="" type="checkbox"/> CAM - CRAIG REESE	<input type="checkbox"/> OTHER
A - LEO HERBERT	<input type="checkbox"/> OTHER - PAT TAYLOR

RECORD COMMENTS ON ATTACHED REVIEW RECORD FORM.
RECORD RECOMMENDED DISPOSITION BELOW.

IF COMMENTS ARE NOT RECEIVED OR NO CONTACT MADE WITH THE RESPONSIBLE ENGINEER BY THE REQUIRED RETURN DATE, IT WILL BE EVIDENCE THAT THE REVIEWER CONCURS WITH DOCUMENT IN REVIEW. THE ENTIRE PACKAGE MUST BE RETURNED TO THE RESPONSIBLE ENGINEER, EVEN IF NO COMMENTS ARE MADE.

RETURN COMMENTS AND SUBMITTAL PACKAGE TO THE RESPONSIBLE ENGINEER.

RESPONSIBLE ENGINEER:
Craig Reese

AT:
MS/3954 TSB

BY: JUNE 14, 1999

REVIEW COMMENTS AND DISPOSITION

LINE NUMBER	RECOMMENDED DISPOSITION	LINE NUMBER	RECOMMENDED DISPOSITION
A	/		

REVIEWER: *[Signature]* DATE: 6/9/99

APPROVAL AUTHORITY DISPOSITION

ALL DOCUMENTS HAVE BEEN REVIEWED, COMMENTS FROM OTHER REVIEWERS INCORPORATED OR RESOLVED, AND FINAL COMMENTS DISPOSITION PROVIDED.

DISPOSITION: ☐ A ☐ B ☐ C ☐ D

COMMENTS: YES ☐ NO ☐ ATTACHED: ☐

RESPONSIBLE ENGINEER:

DATE:



PARSONS

VENDOR DATA REVIEW TRANSMITTAL SHEET

June 7, 1999

SUBMITTAL NO.: S-7304449.01-094
Rev.0

PROJECT NO.: OU 2-13
TRA Remedial Action

SUBCONTRACT NO.: S-7304449.01
Phenix of Idaho

SUBMITTAL DESCRIPTION:

LINE ITEM(s): "A" TEST RESULTS, GRADATION, TYPE A SOIL
"B"
"C"
"D"
"E"

REVIEW AND COMMENT REQUEST FORM

<input checked="" type="checkbox"/> ES&H	<input type="checkbox"/> OTHER
<input checked="" type="checkbox"/> CAM - CRAIG REESE	<input type="checkbox"/> OTHER
<input type="checkbox"/> A - LEO HERBERT	<input type="checkbox"/> OTHER - PAT TAYLOR

RECORD COMMENTS ON ATTACHED REVIEW RECORD FORM.
RECORD RECOMMENDED DISPOSITION BELOW.

IF COMMENTS ARE NOT RECEIVED OR NO CONTACT MADE WITH THE RESPONSIBLE ENGINEER BY THE REQUIRED RETURN DATE, IT WILL BE EVIDENCE THAT THE REVIEWER CONCURS WITH DOCUMENT IN REVIEW. THE ENTIRE PACKAGE MUST BE RETURNED TO THE RESPONSIBLE ENGINEER, EVEN IF NO COMMENTS ARE MADE.

RETURN COMMENTS AND SUBMITTAL PACKAGE TO THE RESPONSIBLE ENGINEER.

RESPONSIBLE ENGINEER: Craig Reese	AT: MS/3954 TSB	BY: JUNE 14, 1999
--------------------------------------	--------------------	-------------------

REVIEW COMMENTS AND DISPOSITION

LINE NUMBER	RECOMMENDED DISPOSITION	LINE NUMBER	RECOMMENDED DISPOSITION
A			

REVIEWER: *WTP* DATE:

APPROVAL AUTHORITY DISPOSITION

ALL DOCUMENTS HAVE BEEN REVIEWED, COMMENTS FROM OTHER REVIEWERS INCORPORATED OR RESOLVED, AND FINAL CO. DISPOSITION PROVIDED.

DISPOSITION: <input type="checkbox"/> A <input type="checkbox"/> B <input type="checkbox"/> C <input type="checkbox"/> D	COMMENTS: YES <input type="checkbox"/> NO <input type="checkbox"/> ATTACHED: <input type="checkbox"/>
RESPONSIBLE ENGINEER:	DATE:

VENDOR DATA TRANSMITTAL AND DISPOSITION

(1) Subcontract No. S-7304449.01-095 (2) Rev. 1
(3) Project TRA. REVENUE ACTION ON 2-13-60 7304449.01
(4) Subcontractor PHENIX OF IDAHO, INC.
(5) Subcontract Code 99-02-117
(6) Date of Subcontract 06-29-99

ORIGINAL

(00)	(01) Specimen No.	(02) Specimen Description	(03) VOR Item No.	(04) Qty Fed	(05) Descr.	(06) Mood Appl	(07) On File Appl	(08) Info	(09) Submittal Date Description	(10) Document No	(11) Date
A	/	02200 (1.3.1)	3-04	4	X	X			TEST REPORTS TYPE A SOIL 1957 CELL 06-01-99		
B	/	02200 (1.3.1)	3-04	4	X	X			TEST REPORTS TYPE A SOIL 1957 CELL 06-02-99		
C	/	02200 (1.3.1)	3-04	4	X	X			TEST REPORTS TYPE A SOIL 1957 CELL 06-03-99		

LOCATOR MAPS FOR TYPE A SOIL 1957 CELL 06-01-99, 06-02-99, 06-03-99

06-29-99
 11:11

(70) Subcontractor Management

360

Old Date Received	New Date Forwarded	City	State
7-1-99	7-1-99	4	AP
7-12-99	7-12-99	1	AP

Old Date Received	New Date Forwarded	City	State
7-1-99	7-1-99	4	AP
7-12-99	7-12-99	1	AP

1221 Continued:

☒ Additional Comments Attached

741 5134611108

1298 | Acknowledges receipt of the data indicated and
diagnoses
to incorporate any comments.

7-19-99

25



☐ Project Document
☐ Design document
☒ Vendor Data

Project: 5-1004749.01

Project: *5-1204749.01* Document Number/Title: _____
 Submittal No: *#095* Reviewer: *Pat Taylor* Review Date: _____
 Page: 1 of _____

[illegible]

Comment Resolutions Accepted By Reviewer:

Wing Keene for Pat Taylor

Date: 7/12/99

Codes: M - Significant comment requires resolution acceptance from Reviewer. S - A suggestion to improve the document: resolution response required. E - Editorial comment that, incorporated, would improve the document.



MATERIALS TESTING & INSPECTION, INC.

7-12-99

- WORK MAY PROCEED SUBJECT TO
INCORPORATION OF COMMENTS
- ☒ B REVISE AND RESUBMIT
WORK MAY PROCEED SUBJECT TO
INCORPORATION OF CHANGES
INDICATED
- ☐ C REVISE AND RESUBMIT
WORK MAY NOT PROCEED
- ☐ D REVIEW NOT REQUIRED
WORK MAY PROCEED

IN-PLACE NUCLEAR DENSITY TEST REPORT

FILE#: 99005 C

DATE: 6-1-99

CLIENT: ENHEEL

PERMIT:

PROJECT: ENHEEL / TRA

CONTRACT NO. 5-7304449.01-093 R.O

INSPECTOR: D. BIRD

BY: *Amelia P. ...*

CONTRACTOR: PHOENIX

DATE: 6-23-99

WEATHER: 6001.55° CLOUDY

% Compaction Required: 95%

Soils: 5362

Asphalt: -

Nuke Gauge: H17

Test Number	Wet Density	Pounds Moisture	Percent Moisture	Dry Density	Maximum Density	Optimum Moisture	Percent Compaction
#1	123.3	12.3	9.2	123.0	123.6	9.4	97.8
Location:	35' N. OF S. SIDE 50' W. OF E. SIDE 4" DEPTH -4' LEVEL						
#2	130.9	11.6	8.8	119.3	123.6	9.4	96.5
Location:	30' N. OF S. SIDE 60' W. OF E. SIDE 4" DEPTH -4' LEVEL						
#3	131.2	12.3	9.3	119.9	123.6	9.4	97.0
Location:	35' N. OF S. SIDE 75' W. OF E. SIDE 4" DEPTH -4' LEVEL						
#4	130.7	10.9	8.3	119.8	123.6	9.4	97.0
Location:	35' N. OF S. SIDE 100' W. OF E. SIDE 4" DEPTH -4' LEVEL						
#5	129.6	8.9	6.8	120.7	123.6	9.4	97.6
Location:	60' N. OF S. SIDE 25' E. OF W. SIDE 4" DEPTH -4' LEVEL						
#6	134.6	14.1	10.4	120.5	123.6	9.4	97.4
Location:	50' N. OF S. SIDE 70' W. OF E. SIDE 4" DEPTH -4' LEVEL						
#7	130.6	10.1	7.7	120.0	123.6	9.4	97.0
Location:	59' N. OF S. SIDE 60' E. OF W. SIDE 4" DEPTH -4' LEVEL						
#8	129.9	10.1	7.8	120.0	123.6	9.4	97.0
Location:	70' N. OF S. SIDE 70' E. OF W. SIDE 4" DEPTH -4' LEVEL						
#9	132.7	13.6	10.2	119.1	123.6	9.4	96.1
Location:	90' N. OF S. SIDE 50' W. OF E. SIDE 4" DEPTH -4' LEVEL						



**MATERIALS
TESTING &
INSPECTION, INC.**


**IN-PLACE
NUCLEAR DENSITY
TEST REPORT**

FILE#: E99005
DATE: 6-1-99
CLIENT: INTEL
PERMIT: _____

PROJECT: INTEL TRA
INSPECTOR: D. BIRD
CONTRACTOR: PHENIX
WEATHER: COOL 55° CLOUDY

% Compaction Required: 95% Soils: 5362 Asphalt: — Nuke Gauge: #17

Test Number	Wet Density	Pounds Moisture	Percent Moisture	Dry Density	Maximum Density	Optimum Moisture	Percent Compaction
#10	129.0	11.5	8.9	117.5	123.6	9.4	95
Location:	"SANDCONE" C. 45' N. OF S. SIDE 75' W. OF E. SIDE 4" DEPTH - 4' LEVEL						
#11	133.3	12.3	9.2	121	123.6	9.4	97.8
Location:	35' S. OF N. END 35' W. OF E. SIDE 4" DEPTH - 5' LEVEL						
#12	130.1	10.1	7.7	120.0	123.6	9.4	97
Location:	45' S. OF N. END 45' W. OF E. SIDE 4" DEPTH - 5' LEVEL						
#13	131.1	11.2	8.5	119.9	123.6	9.4	97
Location:	45' S. OF N. END 55' W. OF E. SIDE 4" DEPTH - 4' LEVEL						
#14	130.6	12.0	9.1	118.6	123.6	9.4	95.9
Location:	50' S. OF N. END 66' W. OF E. SIDE 4" DEPTH - 4' LEVEL						
#15	133.7	11.6	8.6	122.3	123.6	9.4	98.9
Location:	35' S. OF N. END 75' W. OF E. SIDE 4" DEPTH - 4' LEVEL						
#16	129.9	11.3	8.6	118.6	123.6	9.4	95.9
Location:	35' S. OF N. END 85' W. OF E. SIDE 4" DEPTH - 4' LEVEL						
#17	132.6	13.9	10.4	120.1	123.6	9.4	97
Location:	25' S. OF N. END 100' W. OF E. SIDE 4" DEPTH - 4' LEVEL						
#18	138.0	12.25	8.8	125.75	123.6	9.4	100
Location:	"SANDCONE" 50' S. OF N. END 65' E. OF W. SIDE 4" DEPTH						



IN-PLACE NUCLEAR DENSITY TEST REPORT

PROJECT: INVEST / TRA
INSPECTOR: D. BIRK
CONTRACTOR: PHENIX
WEATHER: COOL 55° CLOUDY


% Compaction Required: 95% Soils: 5362 Asphalt: 5362 Nuke Gauge: #17

230 South Cole Road • Boise, Idaho 83709
Phone: (208) 376-4748 • FAX: (208) 322-6515

B-355

JUNE - 1 - 99

CELL - 57





**MATERIALS
TESTING &
INSPECTION, INC.**

**IN-PLACE
NUCLEAR DENSITY
TEST REPORT**

FILE#: E 9900.5 C
DATE: 6-2-99
CLIENT: INHEEL
PERMIT: _____

PROJECT: INHEEL / TRA
INSPECTOR: D BIRD
CONTRACTOR: PHENIX
WEATHER: COOL CLOUDY 60°

% Compaction Required: 95% Soils: 5.362 Asphalt: - Nuke Gauge: #17
STANDARD = 34.57 MOISTURE STANDARD = 27.91

Test Number	Wet Density	Pounds Moisture	Percent Moisture	Dry Density	Maximum Density	Optimum Moisture	Percent Compaction
1	136.6	12.50	9.1	124.1	123.6	9.4	100
Location:	50' S. OF N. END 30' W. OF E. SIDE 4" DEPTH IN CELL 57 - 4' LEVEL						
2	133.7	13.4	10.0	120.3	123.6	9.4	97
Location:	50' S. OF N. END 40' W. OF E. SIDE 4" DEPTH IN CELL 57 - 4' LEVEL						
3	130.0	11.3	8.6	118.7	123.6	9.4	96
Location:	50' S. OF N. END 30' W. OF E. SIDE 4" DEPTH CELL - 57 - 4' LEVEL						
4	135.6	14.1	10.3	121.5	123.6	9.4	98.3
Location:	50' S. OF N. END 60' W. OF E. SIDE 4" DEPTH CELL - 57 - 4' LEVEL						
5	131.9	12.9	9.7	119.0	123.6	9.4	96.2
Location:	50' S. OF N. END 50' E. OF W. SIDE 4" DEPTH CELL - 57 - 4' LEVEL						
6	134.9	13.6	10.0	121.3	123.6	9.4	98.1
Location:	50' S. OF N. END 40' E. OF W. SIDE 4" DEPTH CELL - 57 - 4' LEVEL						
7	138.0	12.25	8.8	125.75	123.6	9.4	101
Location:	50' S. OF N. END 30' E. OF W. SIDE 4" DEPTH SANDCONE CELL - 57 - 4' LEVEL						
8	132.6	10.0	7.5	118.1	123.6	9.4	95.9
Location:	50' S. OF N. END 20' E. OF W. SIDE 4" DEPTH CELL - 57 - 4' LEVEL						
9	127.1	10.1	7.9	117	123.6	9.4	94.6
Location:	50' S. OF N. END 10' E. OF W. SIDE 4" DEPTH CELL - 57 - 4' LEVEL						



**MATERIALS
TESTING &
INSPECTION, INC.**

**IN-PLACE
NUCLEAR DENSITY
TEST REPORT**

FILE#: E-99005C
DATE: 6-2-99
CLIENT: INEEL
PERMIT: _____

PROJECT: INEEL TRA
INSPECTOR: D. BIRD
CONTRACTOR: PHENIX
WEATHER: COOL 59° OVER CAST

% Compaction Required: 95% Soils: 5362 Asphalt: _____ Nuke Gauge: #17

Test Number	Wet Density	Pounds Moisture	Percent Moisture	Dry Density	Maximum Density	Optimum Moisture	Percent Compaction
10	132.2	12.9	9.7	119.3	123.6	9.4	96.5
Location:	75' E OF N. SIDE 25' E OF W. SIDE 4" DEPTH CELL-57-4' LEVEL						
11	130.1	11.2	8.6	118.9	123.6	9.4	96.1
Location:	75' S OF N. SIDE 35' E OF W. SIDE 4" DEPTH CELL-57-4' LEVEL						
12	129.1	8.9	6.9	119.2	123.6	9.4	96.4
Location:	75' S OF N. SIDE 45' E OF W. SIDE 4" DEPTH CELL-57-4' LEVEL						
13	129.0	10.2	7.9	118.8	123.6	9.4	96.1
Location:	75' S OF N. SIDE 55' E OF W. SIDE 4" DEPTH CELL-57-4' LEVEL						
14	130.0	9.6	7.3	120.4	123.6	9.4	97.4
Location:	75' S OF W. SIDE 80' W OF E. SIDE 4" DEPTH CELL-57-4' LEVEL						
15	125.5	7.7	6.1	117.8	123.6	9.4	95.3
Location:	75' N OF S. SIDE 45' W OF E. SIDE 4" DEPTH SANDCON AT CELL-57-4' LEVEL						
16	133.6	13.2	9.8	120.4	123.6	9.4	97.4
Location:	100' N OF S. SIDE 75' W OF E. SIDE 4" DEPTH AT CELL-57-4' LEVEL						
17	129.9	10.9	8.3	119.0	123.6	9.4	96.2
Location:	100' N OF S. SIDE 75' W OF E. SIDE 4" DEPTH AT CELL-57-4' LEVEL						
18	130.8	11.3	8.6	119.5	123.6	9.4	96.6
Location:	85' N OF S. SIDE 75' E OF W. SIDE 4" DEPTH CELL-57-4' LEVEL						



IN-PLACE NUCLEAR DENSITY TEST REPORT

PROJECT: INTELTRA

INSPECTOR: D. J. R. D.


CONTRACTOR: PAEN/x

WEATHER: COOL 65° CLOUDY

% Compaction Required: 95% Soils: 5362 Asphalt: - Nuke Gauge: #17

[illegible]

JUNE-2-99
CELL-57





MATERIALS TESTING & INSPECTION, INC.

IN-PLACE NUCLEAR DENSITY TEST REPORT

FILE#: E99005C
DATE: 6-3-99
CLIENT: INTEL
PERMIT: _____

PROJECT: INTEL TRA
INSPECTOR: D. BIRD
CONTRACTOR: PHENIX
WEATHER: COOL 52° RAINY

% Compaction Required: 95% Soils: 5362 Asphalt: - Nuke Gauge: 17
STANDARD = 3485 MOIST STANDARD = 2666

Test Number	Wet Density	Pounds Moisture	Percent Moisture	Dry Density	Maximum Density	Optimum Moisture	Percent Compaction
#1	123.0	6.1	6.1	123.0	123.6	9.4	100
Location:	60' N. OF S. END 35' W. OF E. SIDE 4" DEPTH -3' BELOW GRADE CELL-57						
#2	122.3	6.0	6.0	122.3	123.6	9.4	99
Location:	60' N. OF S. END 45' W. OF E. SIDE 4" DEPTH -3' BELOW GRADE CELL-57						
#3	121.1	11.9	11.9	121.1	123.6	9.4	97.9
Location:	60' N. OF S. END 55' W. OF E. SIDE 4" DEPTH -3' BELOW GRADE CELL-57						
#4	119.7	9.3	9.3	119.7	123.6	9.4	96.8
Location:	60' N. OF S. END 65' W. OF E. SIDE 4" DEPTH -3' BELOW GRADE CELL-57						
#5	120.6	8.2	8.2	120.6	123.6	9.4	97.5
Location:	60' N. OF S. END 35' E. OF W. SIDE 4" DEPTH -3' BELOW GRADE CELL-57						
#6	119.2	10.3	10.3	119.2	123.6	9.4	96.4
Location:	75' N. OF S. END 35' E. OF W. SIDE 4" DEPTH -3' BELOW GRADE CELL-57						
#7	119.9	10.5	10.5	119.9	123.6	9.4	97.0
Location:	75' N. OF S. END 45' E. OF W. SIDE 4" DEPTH -3' BELOW GRADE CELL-57						
#8	117.9	8.5	8.5	117.9	123.6	9.4	95.3
Location:	75' N. OF S. END 55' E. OF W. SIDE 4" DEPTH -3' BELOW GRADE CELL-57						
#9	122.9	6.1	6.1	122.9	123.6	9.4	99.9
Location:	75' N. OF S. END 65' E. OF W. SIDE 4" DEPTH -3' BELOW GRADE CELL-57						



**MATERIALS
TESTING &
INSPECTION, INC.**

**IN-PLACE
NUCLEAR DENSITY
TEST REPORT**

FILE#: 99005C
DATE: 6-3-99
CLIENT: INEEL
PERMIT: _____

PROJECT: INEEL / TMA
INSPECTOR: D. BIRD
CONTRACTOR: PHENIX
WEATHER: COOL - 55° CLOUDY

% Compaction Required: 95% Soils: 5362 Asphalt: - Nuke Gauge: E17
STANDARD = 3485 MOISTURE = 2666

Test Number	Wet Density	Pounds Moisture	Percent Moisture	Dry Density	Maximum Density	Optimum Moisture	Percent Compaction
#10	128.0	11.0	8.5	117.0	123.6	9.4	94.6
Location:	40' S. OF N. END 40' E. OF W. SIDE 4" DEPTH -3' LEVEL AT CELL-57						
#11	127.3	9.3	7.3	118.0	123.6	9.4	95.4
Location:	40' S. OF N. END 50' E. OF W. SIDE 4" DEPTH -3' LEVEL AT CELL-57						
#12	130.1	10.6	8.1	119.5	123.6	9.4	96.6
Location:	40' S. OF N. END 60' E. OF W. SIDE 4" DEPTH -3' LEVEL AT CELL-57						
#13	129.0	10.0	7.7	119.0	123.6	9.4	96.2
Location:	50' S. OF N. END 35' W. OF E. SIDE 4" DEPTH -3' LEVEL AT CELL-57						
#14	130.9	11.6	8.8	119.3	123.6	9.4	96.5
Location:	50' S. OF N. END 45' W. OF E. SIDE 4" DEPTH -3' LEVEL AT CELL-57						
#15	127.6	10.0	7.8	117.6	123.6	9.4	95.1
Location:	50' S. OF N. END 55' W. OF E. SIDE 4" DEPTH -3' LEVEL AT CELL-57						
#16	132.1	11.3	8.5	120.8	123.6	9.4	97.7
Location:	50' S. OF N. END 75' W. OF E. SIDE 4" DEPTH -3' LEVEL AT CELL-57						
#17	134.3	12.9	9.6	121.4	123.6	9.4	98.2
Location:	50' S. OF N. END 85' W. OF E. SIDE 4" DEPTH -3' LEVEL AT CELL-57						
#18	133.5	10.0	7.4	123.5	123.6	9.4	100.0
Location:	45' S. OF N. END 25' W. OF E. SIDE 4" DEPTH -3' LEVEL AT CELL-57						



**MATERIALS
TESTING &
INSPECTION, INC.**


**IN-PLACE
NUCLEAR DENSITY
TEST REPORT**

FILE#: 99005C PROJECT: INTEL / TPA
 DATE: 6-3-99 INSPECTOR: D. BIRD
 CLIENT: INTEL CONTRACTOR: PHENIX
 PERMIT: _____ WEATHER: 60-64° CLOUDY

% Compaction Required: 15% Soils: 5362 Asphalt: --- Nuke Gauge: 417
 STANDARD = 3485 MOISTURE COUNT = 2666

Test Number	Wet Density	Pounds Moisture	Percent Moisture	Dry Density	Maximum Density	Optimum Moisture	Percent Compaction
19	129.8	10.7	8.2	119.1	123.6	9.4	96.3
Location:	60' N. OF S. END 50' W. OF E. SIDE -4" DEPTH AT -2' LEVEL CELL-57						
20	133.3	11.9	8.9	121.4	123.6	9.4	98.2
Location:	75' N. OF S. END 55' W. OF E. SIDE -4" DEPTH AT -2' LEVEL CELL-57						
Location:							
Location:							
Location:							
Location:							
Location:							
Location:							
Location:							
Location:							
Location:							
Location:							
Location:							
Location:							

JUNE 3-99
CELL-57





PARSONS

VENDOR DATA REVIEW TRANSMITTAL SHEET

July 1, 1999

SUBMITTAL NO.: S-7304449.01- 95 Rev. /	PROJECT NO.: OU 2-13 TRA Remedial Action	SUBCONTRACT NO.: S-7304449.01 Phenix of Idaho
---	---	--

SUBMITTAL DESCRIPTION:

LINE ITEM(s): "A" TEST REPORTS TYPE A SOIL 1957 CELL 5/26/99
"B" TEST REPORTS TYPE A SOIL 1957 CELL 5/27/99
"C"
"D"
"E"

REVIEW AND COMMENT REQUEST FORM

<input checked="" type="checkbox"/> CAM - CRAIG REESE	<input checked="" type="checkbox"/> ES&H -	<input type="checkbox"/> OTHER -
QA - LEO HERBERT	<input checked="" type="checkbox"/> CE - JODY LANDIS	<input type="checkbox"/> OTHER -
	<input type="checkbox"/> OTHER - <i>Bill G.</i>	<input type="checkbox"/> OTHER -

RECORD COMMENTS ON ATTACHED REVIEW RECORD FORM.
RECORD RECOMMENDED DISPOSITION BELOW.

IF COMMENTS ARE NOT RECEIVED OR NO CONTACT MADE WITH THE RESPONSIBLE ENGINEER BY THE REQUIRED RETURN DATE, IT WILL BE EVIDENCE THAT THE REVIEWER CONCURS WITH DOCUMENT IN REVIEW. THE ENTIRE PACKAGE MUST BE RETURNED TO THE RESPONSIBLE ENGINEER, EVEN IF NO COMMENTS ARE MADE.

RETURN COMMENTS AND SUBMITTAL PACKAGE TO THE RESPONSIBLE ENGINEER.

RESPONSIBLE ENGINEER: Craig Reese	AT: MS/3954 TSB	BY: JULY 9, 1999
--------------------------------------	--------------------	------------------

REVIEW COMMENTS AND DISPOSITION

LINE NUMBER	RECOMMENDED DISPOSITION	LINE NUMBER	RECOMMENDED DISPOSITION
A			
B			

REVIEWER: _____ DATE: _____

APPROVAL AUTHORITY DISPOSITION

SUBMITTAL DOCUMENTS HAVE BEEN REVIEWED, COMMENTS FROM OTHER REVIEWERS INCORPORATED OR RESOLVED, AND FINAL COMMENTS AND DISPOSITION PROVIDED.

DISPOSITION: <input checked="" type="checkbox"/> A <input type="checkbox"/> B <input type="checkbox"/> C <input type="checkbox"/> D	COMMENTS: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> ATTACHED: <input checked="" type="checkbox"/>
---	---

RESPONSIBLE ENGINEER: <i>Craig Reese</i>	DATE: 7/12/99
--	---------------

VENDOR DATA TRANSMITTAL AND DISPOSITION

(1) PARSONS ENGINEERING SCIENCE, INC.

Lab Shop 643 3954

4110 Document Control

200 S. VANDERBILT AVE. (P.O. BOX 1075)

State Lab, Idaho 83415-3954

(1) Submittal No. 5-7304449.01-096 (2) Rev. 0

(3) Project TRA REHEPARATION 00 2-13 (4) No. 7304449.01

(5) Subcontractor PIERRE OF IDAHO, INC.

(6) Subcontractor Code 99-02-99

(7) Date of Submittal 06-10-99

(1) This may proceed subject to incorporation of any comments noted.
 (2) Review and resubmit. Work may proceed subject to incorporation of comments noted.
 (3) Review and resubmit. Work may not proceed.
 (4) Review not required. Work may proceed.

ORIGINAL

(8) Case Item No.	(9) Spec. Ref.	(10) VDS Item No.	(11) Qty. Incl.	(12) Desc.	(13) Mnd. Appl.	(14) On Est. Appl.	(15) Info.	(16) Submittal Data Description	(17) Document No.	(18) Rev.	(19) Date
A	02200 (1.3.1)	3-04	4		X			FINAL TEST REPORT TYPE A SOIL 1957 CELL 5-26-99			A
B	02200 (1.3.1)	3-04	4		X			FINAL TEST REPORT TYPE A SOIL 1957 CELL 5-27-99			A
C	02200 (1.3.1)	3-04	4		X			FINAL TEST REPORT TYPE A SOIL 1957 CELL 6-1-99			A
B	02200 (1.3.1)	3-04	4		X			FINAL TEST REPORT TYPE A SOIL 1957 CELL 6-2-99			A
B-367	02200 (1.3.1)	3-04	4		X			FINAL TEST REPORT TYPE A SOIL 1957 CELL 6-3-99			A

(19) Remarks:

(20) Subcontractor Signature

Date 06-10-99

(21) Comments:

Signature

AP
AP

Qty Incl.

4
1

Date Forwarded

6-21-99
7-1-99

(22) Distribution

ESMII
OC Lee
DC
CE Jody

Distribution

GAM Craig
PRO
SUB Bill O.

CVN

Date

(23) Distribution

ESMII
OC Lee
DC
CE Jody

CVN

Date

Distribution

GAM Craig
PRO
SUB Bill O.

CVN

Date

(24) Additional Comments Attached

(25) Signature

Signature

Date

to incorporate any comments

7-1-99

Date



PARSONS

96

VENDOR DATA REVIEW TRANSMITTAL SHEET

June 21, 1999

SUBMITTAL NO.: S-7304449.01-096
Rev.0

PROJECT NO.: OU 2-13
TRA Remedial Action

SUBCONTRACT NO.: S-7304449.01
Phenix of Idaho

SUBMITTAL DESCRIPTION:

LINE ITEM(s): "A" FINAL TEST REPORTS TYPE A SOIL 1957 CELL 5/26/99
"B" FINAL TEST REPORTS TYPE A SOIL 1957 CELL 5/27/99
"C" FIANL TEST REPORTS TYPE A SOIL 1957 CELL 6/1/99
"D" FINAL TEST REPORTS TYPE A SOIL 1957 CELL 6/2/99
"E" FINAL TEST REPORTS TYPE A SOIL 1957 CELL 6/3/99

REVIEW AND COMMENT REQUEST FORM

<input checked="" type="checkbox"/> CAM - CRAIG REESE	<input checked="" type="checkbox"/> ES&H -	<input type="checkbox"/> OTHER -
<input checked="" type="checkbox"/> QA - LEO HERBERT	<input checked="" type="checkbox"/> CE - JODY LANDIS	<input type="checkbox"/> OTHER -
	<input type="checkbox"/> OTHER - BILL OVERHOLT	<input type="checkbox"/> OTHER -

RECORD COMMENTS ON ATTACHED REVIEW RECORD FORM.
RECORD RECOMMENDED DISPOSITION BELOW.

IF COMMENTS ARE NOT RECEIVED OR NO CONTACT MADE WITH THE RESPONSIBLE ENGINEER BY THE REQUIRED RETURN DATE, IT WILL BE EVIDENCE THAT THE REVIEWER CONCURS WITH DOCUMENT IN REVIEW. THE ENTIRE PACKAGE MUST BE RETURNED TO THE RESPONSIBLE ENGINEER, EVEN IF NO COMMENTS ARE MADE.

RETURN COMMENTS AND SUBMITTAL PACKAGE TO THE RESPONSIBLE ENGINEER.

RESPONSIBLE ENGINEER:
Craig Reese

AT: MS/3954 TSB

BY: JUNE 28, 1999

REVIEW COMMENTS AND DISPOSITION

LINE NUMBER	RECOMMENDED DISPOSITION	LINE NUMBER	RECOMMENDED DISPOSITION
A	A		
B	B		
C	A		
D	B		
E	B		

REVIEWER:

William J. Overholt

DATE: 6/28/99

APPROVAL AUTHORITY DISPOSITION

ALL DOCUMENTS HAVE BEEN REVIEWED, COMMENTS FROM OTHER REVIEWERS INCORPORATED OR RESOLVED, AND FINAL COI DISPOSITION PROVIDED.

DISPOSITION: ☐ A ☐ B ☐ C ☐ D

COMMENTS: YES ☐ NO ☐ ATTACHED: ☐

RESPONSIBLE ENGINEER:

DATE:



PARSONS

DOCUMENT REVIEW RECORD

☐ Document
☐ Design document
☒ Vendor Data

Project: TRA - RD/RA Document Number/Title: *Submittal S-7304449.01 - 096 Rev. 0*

Page: 1 of

Review Date:

Reviewer:

Submittal No:

ITEM NUMBER	SECTION NUMBER	PAGE NUMBER	CODE	COMMENT	COMMENT RESOLUTION
Line 13	—	1 of 2		Test number (5) should read 96% Compaction	
Line 14	—	1 of 3		Test # (5) should read 96% Compaction	
Line 15	—	2 of 2		Test # 12 should read 97% Compaction	
"	—	1		Test # 16 should read 98% Compaction	

Date:

Comment Resolutions Accepted By Reviewer:

Codes: M - Significant comment requires resolution acceptance from Reviewer. S - A suggestion to improve the document: resolution response required. E - Editorial comment that, if incorporated, would improve the document.



MATERIALS TESTING & INSPECTION

270

PAGE # 1 OF 3
REV. DATE 8/2/99C:\99
JOBS\E99005C\SOILS\DENSITIES\005.DOC

Environmental Services ☐ Geotechnical Engineering ☐ Construction Materials Testing ☐ Special Inspection

Lance Peterson
Phenix Construction
P. O. Box 1626
Idaho Falls, ID 83403

Project: INEEL TRA
Inspector: Dean Bird
Inspection Date: May 26, 1999

MOISTURE DENSITY TEST REPORT

As requested MTI performed on-site density testing in accordance with current applicable standards. The results obtained were as follows:

Test #	Location	Percent Moisture	Dry Density (pcf)	Proctor Number	Percent Compaction	Pass/Fail
1	35' South of north end, 100' East of west side, 4" depth at chem leech pond	6.7	125.0	p5362	100%	Pass

Sandcone Test

Test Number	Location	Percent Moisture	Dry Density (pcf)	Percent Compaction
Lab # 5470	Same as above	7.5	123.7	100%

Test #	Location	Percent Moisture	Dry Density (pcf)	Proctor Number	Percent Compaction
2	30' North of south end, 100' East of west side, 4" depth at the warm waste pond 57	8.0	113.5	p5362	92%

NOTE: This test is for Nuke Gauge accuracy only

Sandcone Test

Test Number	Location	Percent Moisture	Dry Density (pcf)	Correlation within 5%
Lab # 5471	Same as above	7.9	114.2	Yes

Test #	Location	Percent Moisture	Dry Density (pcf)	Proctor Number	Percent Compaction	Pass/Fail
3	50' North of south end of south pit, 100' West of east side, 4" depth at -5' grade, at warm waste pond	6.6	121.4	p5362	98%	Pass



MATERIALS TESTING & INSPECTION

PAGE # 2 OF 3
REV. DATE 6/2/99

C:\199
JOB\1E99005C\SOILS\DENSITIES\10005.DOC

Environmental Services ☐ Geotechnical Engineering ☐ Construction Materials Testing ☐ Special Inspections

Test #	Location	Percent Moisture	Dry Density (pcf)	Proctor Number	Percent Compaction	Pass/Fail
4	50' North of south end of south pit, 150' West of east side, 4" depth at -5' grade, at warm waste pond	8.3	120.7	p5362	97%	Pass
5	100' North of south end, 50' East of west side, 4" depth at -5' grade, at warm waste pond	7.9	117.5	p5362	95%	Pass
6	North Pit, -5' Grade at 4" depth, 50' North of south end, 50' West of east side of warm waste pond	6.9	125.0	p5362	100%	Pass

Sandcone Test

Test Number	Location	Percent Moisture	Dry Density (pcf)	Correlation within 5%
Lab # 5472	Same as above	6.9	127.4	Yes

Test #	Location	Percent Moisture	Dry Density (pcf)	Proctor Number	Percent Compaction	Pass/Fail
7	55' South of north end, 75' West of east side, 4" depth, 5' below grade, south pit, warm waste pit	8.6	119.9	p5362	97%	Pass
8	75' South of north end, 55' East of west side, 4" depth, 5' below grade, south pit, warm waste pit	6.2	120.8	p5362	97%	Pass
9	65' South of north end, 75' West of east side, 4" depth, -5' below grade, warm waste pit	7.4	119.9	p5362	97%	Pass
10	50' South of north end, 40' West of east side, 4" depth, -5' below grade, warm waste pit	7.7	118.7	p5362	96%	Pass
11	100' South of north end, 40' West of east side, 4" depth, 5' below grade, warm waste pit	8.5	121.5	p5362	98%	Pass
12	75' North of south end, 40' West of east side, 4" depth, 5' below grade, warm waste pit	7.6	120.3	p5362	97%	Pass



MATERIALS TESTING & INSPECTION

PAGE # 3 OF 3
REV. DATE 8/2/99

C:\199
JOBS\1990056\SOILS\DENSITIES\0005.DOC

Environmental Services ☐ Geotechnical Engineering ☐ Construction Materials Testing ☐ Special Inspection

13	100' North of south end, 46' West of east side, 4" depth, 5' below grade, warm waste pit	7.1	118.5	p5362	96%	Pass
14	40' South of north end, 40' West of east side, 4" depth, 5' below grade, warm waste pit	8.3	119.1	p5362	96%	Pass
15	45' North of south end, 50' East of west side, 4" depth, 5' below grade, warm waste pit	4.8	121.4	p5362	98%	Pass
16	35' East of west side, 100' North of south end, 4" depth, 5' below grade, warm waste pit	8.2	119.0	p5362	96%	Pass
17	75' East of west side, 85' North of south end, 4" depth, 5' below grade, warm waste pit	9.4	120.4	p5362	97%	Pass
18	70' North of south end, 100' West of east side, 4" depth, 5' below grade, warm waste pit	8.6	118.6	p5362	95%	Pass
19	85' South of north side, 65' West of east side, 4" depth, 5' below grade, warm waste pit	5.2	120.0	p5362	97%	Pass
20	50' East of west side, 65' North of south end, 4" depth, 5' below grade, warm waste pit	7.9	118.1	p5362	96%	Pass

Required Compaction of densities: 95%

Proctor # p5362: 123.6 pcf @ 9.4% moisture

If you have any questions concerning this report, please call us at (208) 529-8242.

Respectfully submitted,
MATERIALS TESTING & INSPECTION INC.

Reviewed by: Lowell Trujillo
Eastern Idaho Regional Manager
cc: Lance Peterson
LT/klp

SAND CONE DENSITY DETERMINATION

Lab Number: 5470

Project No: E99005c Project: INEEL/TRA

Date: May 26, 1999 Inspector: Dean Bird

Client: Phenix Contractor: Phenix

Location: 35' south of north end, 100' east of west side.

Hole Volume Calculation:

Sand Jar ID = A

Original Sand Weight = 11.67

Remaining Sand Weight = 4.15

Discharged Sand Weight = 7.52

Weight of Sand in Funnel = 2.80

Weight of Sand in Hole = 4.72

Volume of Hole (ft³) = 0.059

Unit Weight of Sand (pcf) = 80.14

Hole Density Calculation:

Pan ID = Jesse

Tare = 0.80

Pan + Wet Soil = 8.65

Pan + Dry Soil = 8.10

Mass of Moisture = 0.55

Percent Moisture = 7.5

Weight of Dry Soil = 7.30

Density of Removed Soil = 123.7

Moisture-Density Gauge/Sand Cone Correlation:

In Place Nuclear Density = 125.0

In Place Nuclear Moisture = 6.7

Sand Cone Density = 123.7

Sand Cone Moisture = 7.5

Remarks: Correlates with in place density test no. 1.

SAND CONE DENSITY DETERMINATION

Lab Number: 5471

Project No: E99005c Project: INEEL/TRA

Date: May 26, 1999 Inspector: Dean Bird

Client: Phenix Contractor: Phenix

Location: 30' north of south end, 100' east of west side.

Hole Volume Calculation:

Sand Jar ID = B

Original Sand Weight = 11.26

Remaining Sand Weight = 3.76

Discharged Sand Weight = 7.50

Weight of Sand in Funnel = 2.80

Weight of Sand in Hole = 4.70

Volume of Hole (ft³) = 0.059

Unit Weight of Sand (pcf) = 80.14

Hole Density Calculation:

Pan ID = Brook

Tare = 0.80

Pan + Wet Soil = 8.07

Pan + Dry Soil = 7.54

Mass of Moisture = 0.53

Percent Moisture = 7.9

Weight of Dry Soil = 6.74

Density of Removed Soil = 114.2

Moisture-Density Gauge/Sand Cone Correlation:

In Place Nuclear Density = 113.5

In Place Nuclear Moisture = 8.0

Sand Cone Density = 114.2

Sand Cone Moisture = 7.9

Remarks: Correlates with in place density test no. 2.

Note: This test replaces test no. 5469, dated May 19, 1999.

SAND CONE DENSITY DETERMINATION

Lab Number: 5472

Project No: E99005c Project: INEEL/TRA

Date: May 26, 1999 Inspector: Dean Bird

Client: Phenix Contractor: Phenix

Location: North Pit - 50' north of south end, 50' west of east side.

Hole Volume Calculation:

Sand Jar ID = C

Original Sand Weight = 11.68

Remaining Sand Weight = 4.30

Discharged Sand Weight = 7.38

Weight of Sand in Funnel = 2.80

Weight of Sand in Hole = 4.58

Volume of Hole (ft³) = 0.057

Unit Weight of Sand (pcf) = 80.14

Hole Density Calculation:

Pan ID = Bethany

Tare = 0.98

Pan + Wet Soil = 8.74

Pan + Dry Soil = 8.24

Mass of Moisture = 0.50

Percent Moisture = 6.9

Weight of Dry Soil = 7.26

Density of Removed Soil = 127.4

Moisture-Density Gauge/Sand Cone Correlation:

In Place Nuclear Density = 125.0

In Place Nuclear Moisture = 6.9

Sand Cone Density = 127.4

Sand Cone Moisture = 6.9

Remarks: Correlates with in place density test no. 6.

Note: This test replaces test no. 5417, dated May 20, 1999.

As of this date, six valid sand cone tests have been reported for 67 in place density tests.



MATERIALS TESTING & INSPECTION

PAGE # 1 OF 2
REV. DATE 6/7/99

C-199
JOB#1299005C1SOILSDENSITIESID006.DOC

Environmental Services ☐ Geotechnical Engineering ☐ Construction Materials Testing ☐ Special Inspect

Lance Peterson
Phenix Construction
P. O. Box 1626
Idaho Falls, ID 83403

Project: INEEL TRA
Inspector: Dean Bird
Inspection Date: May 27, 1999

Note: All tests were taken at the warm waste pond at 4" depth, -4' below grade

MOISTURE DENSITY TEST REPORT

As requested MTI performed on-site density testing in accordance with current applicable standards. The results obtained were as follows:

Test #	Location	Percent Moisture	Dry Density (pcf)	Proctor Number	Percent Compaction	Pass/Fail
1	35' West of east side, 30' South of north end	8.3	120.3	p5362	97%	Pass

Sandcone Test

Test Number	Location	Percent Moisture	Dry Density (pcf)	Correlation within 5%
Lab # 5474	Same as above	8.9	119.1	Yes

Test #	Location	Percent Moisture	Dry Density (pcf)	Proctor Number	Percent Compaction	Pass/Fail
2	35' West of east side, 75' South of north end	7.3	120.6	p5362	98%	Pass
3	50' North of south end, 35' West of east side	8.5	117.3	p5362	95%	Pass
4	35' North of south end, 55' West of east side	8.4	118.6	p5362	96%	Pass
5	50' North of south end, 60' West of east side	7.8	118.2	p5362	97% <i>96%</i>	Pass
6	30' South of north end, 60' West of east side	9.1	120.8	p5362	98%	Pass
7	60' South of north end, 30' West of east side	8.7	120.5	p5362	97%	Pass
8	65' West of east side, 50' North of south side	7.8	119.6	p5362	97%	Pass
9	50' North of south side, 60' East of west side	8.5	118.0	p5362	95%	Pass
10	35' North of south side, 50' East of west side	8.5	117.0	p5362	95%	Pass



MATERIALS TESTING & INSPECTION

PAGE # 2 OF 2
REV. DATE 8/7/99

C:\199
JOBS\1E99005C\1SOILS\1DENSITIES\10006.DOC

Environmental Services ☐ Geotechnical Engineering ☐ Construction Materials Testing ☐ Special Inspections

Test #	Location	Percent Moisture	Dry Density (pcf)	Proctor Number	Percent Compaction	Pass/Fail
11	40' West of east side, 60' North of south side	7.0	118.2	p5362	96%	Pass
12	40' West of east side, 60' North of south side	7.7	119.9	p5362	97%	Pass
13	35' East of west side, 35' South of north side	8.4	119.9	p5362	97%	Pass
14	35' East of west side, 47' South of north side	8.6	118.6	p5362	96%	Pass
15	35' East of west side, 47' South of north side	6.6	118.7	p5362	96%	Pass
16	35' East of west side, 90' South of north side	7.3	119.0	p5362	96%	Pass

Sandcone Test

Test Number	Location	Percent Moisture	Dry Density (pcf)	Correlation within 5%
Lab # 5473	Same as above	7.8	115.6	Yes

Test #	Location	Percent Moisture	Dry Density (pcf)	Proctor Number	Percent Compaction	Pass/Fail
17	35' East of west side, 40' North of south side	9.2	120.9	p5362	98%	Pass
18	35' East of west side, 35' North of south side	10.3	120.2	p5362	97%	Pass
19	20' North of south side, 38' East of west side	8.6	118.6	p5362	96%	Pass
20	35' North of south side, 35' West of east side	8.2	118.0	p5362	95%	Pass

Required Compaction of densities: 95%

Proctor # p5362: 123.6 pcf @ 9.4% moisture

If you have any questions concerning this report, please call us at (208) 529-8242.

Respectfully submitted,
MATERIALS TESTING & INSPECTION INC.

Lowell Trujillo

viewed by: Lowell Trujillo
Idaho Regional Manager
Lance Peterson

LT/klp

SAND CONE DENSITY DETERMINATION

Lab Number: 5474

Project No: E99005c Project: INEEL/TRA

Date: May 27, 1999 Inspector: Dean Bird

Client: Phenix Contractor: Phenix

Location: 35' west of east side, 30' south of north end.

Hole Volume Calculation:

Sand Jar ID = B

Original Sand Weight = 11.68

Remaining Sand Weight = 4.50

Discharged Sand Weight = 7.18

Weight of Sand in Funnel = 2.80

Weight of Sand in Hole = 4.38

Volume of Hole (ft³) = 0.055

Unit Weight of Sand (pcf) = 80.14

Hole Density Calculation:

Pan ID = Jesse

Tare = 0.80

Pan + Wet Soil = 7.93

Pan + Dry Soil = 7.35

Mass of Moisture = 0.58

Percent Moisture = 8.9

Weight of Dry Soil = 6.55

Density of Removed Soil = 119.1

Moisture-Density Gauge/Sand Cone Correlation:

In Place Nuclear Density = 120.3

In Place Nuclear Moisture = 8.3

Sand Cone Density = 119.1

Sand Cone Moisture = 8.9

Remarks: Correlates with in place density test no. 1.

SAND CONE DENSITY DETERMINATION

Lab Number: 5473

Project No: E99005c Project: INEEL/TRA

Date: May 27, 1999 Inspector: Dean Bird

Client: Phenix Contractor: Phenix

Location: 35' east of west side, 90' south of north side.

Hole Volume Calculation:

Sand Jar ID = A

Original Sand Weight = 11.75

Remaining Sand Weight = 4.55

Discharged Sand Weight = 7.20

Weight of Sand in Funnel = 2.80

Weight of Sand in Hole = 4.40

Volume of Hole (ft³) = 0.055

Unit Weight of Sand (pcf) = 80.14

Hole Density Calculation:

Pan ID = Brook

Tare = 0.80

Pan + Wet Soil = 7.72

Pan + Dry Soil = 7.16

Mass of Moisture = 0.56

Percent Moisture = 7.8

Weight of Dry Soil = 6.36

Density of Removed Soil = 115.6

Moisture-Density Gauge/Sand Cone Correlation:

In Place Nuclear Density = 119.0

In Place Nuclear Moisture = 7.3

Sand Cone Density = 115.6

Sand Cone Moisture = 7.8

Remarks: Correlates with in place density test no. 16.



MATERIALS TESTING & INSPECTION

PAGE # 1 OF 2
REV. DATE 6/8/99

C-199
JOB#IE99005CISOILSDENSITIESID007.DOC

☒ Environmental Services ☐ Geotechnical Engineering ☐ Construction Materials Testing ☐ Special Inspection

Lance Peterson
Phenix Construction
P. O. Box 1626
Idaho Falls, ID 83403

Project: INEEL TRA

Inspector: Dean Bird

Inspection Date: June 1, 1999

Note: All tests were taken at Cell 57 at 4" depth, -4' level

MOISTURE DENSITY TEST REPORT

As requested MTI performed on-site density testing in accordance with current applicable standards. The results obtained were as follows:

Test #	Location	Percent Moisture	Dry Density (pcf)	Proctor Number	Percent Compaction	Pass/Fail
1	35' North of south side, 50' West of east side	9.2	121.0	p5362	98%	Pass
2	30' North of south side, 60' West of east side	8.8	119.3	p5362	97%	Pass
3	35' North of south side, 75' West of east side	9.3	119.9	p5362	97%	Pass
4	35' North of south side, 100' West of east side	8.3	119.8	p5362	97%	Pass
5	60' North of south side, 25' East of west side	6.8	120.7	p5362	98%	Pass
6	50' North of south side, 40' East of west side	7.9	120.5	p5362	97%	Pass
7	59' North of south side, 60' East of west side	8.1	120.0	p5362	97%	Pass
8	7' North of south side, 60' East of west side	8.3	120.0	p5362	97%	Pass
9	80' North of south side, 50' West of east side	10.2	119.1	p5362	96%	Pass
10	45' North of south side, 75' West of east side	8.9	117.5	p5362	95%	Pass

Sandcone Test

Test Number	Location	Percent Moisture	Dry Density (pcf)	Correlation within 5%
Lab # 5518	Same as above	9.3	121.3	Yes

Test #	Location	Percent Moisture	Dry Density (pcf)	Proctor Number	Percent Compaction	Pass/Fail
11	45' South of north end, 35' West of east side	9.2	121.0	p5362	98%	Pass

1230 N. Skyline Drive, Ste. C, Idaho Falls, ID 83402
E-Mail eimti@srv.net

208 529-8242

Fax 208 529-6911

www.cyberhighway.net/~mti



MATERIALS TESTING & INSPECTION

PAGE # 2 OF 2
REV. DATE 6/8/99

C:\199
JOBS\1E99005\SOILS\DENSITIES\0007.DOC

Environmental Services ☐ Geotechnical Engineering ☐ Construction Materials Testing ☐ Special Inspections

Test #	Location	Percent Moisture	Dry Density (pcf)	Proctor Number	Percent Compaction	Pass/Fail
12	45' South of north end, 35' West of east side	7.7	120.0	p5362	97%	Pass
13	45' South of north end, 45' West of east side	8.5	119.9	p5362	97%	Pass
14	50' South of north end, 66' West of east side	9.1	118.6	p5362	96%	Pass
15	35' South of north end, 75' West of east side	8.6	122.3	p5362	99%	Pass
16	35' South of north end, 85' West of east side	8.6	118.6	p5362	96%	Pass
17	25' South of north end, 100' West of east side	10.7	120.7	p5362	98%	Pass
18	30' South of north end, 65' East of west side	8.8	125.8	p5362	100%	Pass

Sandcone Test

Test Number	Location	Percent Moisture	Dry Density (pcf)	Correlation within 5%
Lab # 5516	Same as above	8.6	128.0	Yes

Test #	Location	Percent Moisture	Dry Density (pcf)	Proctor Number	Percent Compaction	Pass/Fail
19	65' East of west side, 85' South of north end	8.5	119.0	p5362	96%	Pass
20	45' East of west side, 40' South of north end	9.1	120.9	p5362	98%	Pass

Required Compaction of densities: 95% Proctor # p5362: 123.6 pcf @ 9.4% moisture

If you have any questions concerning this report, please call us at (208) 529-8242.

Respectfully submitted,
MATERIALS TESTING & INSPECTION INC.

Reviewed by: Lowell Trujillo
Eastern Idaho Regional Manager
Lance Peterson
clp

SAND CONE DENSITY DETERMINATION

Lab Number: 5516

Project No: E99005c Project: INEEL/TRA

Date: June 1, 1999 Inspector: Dean Bird

Client: Phenix Contractor: Phenix

Location: 35' south of north end, 65' east of west side.

Hole Volume Calculation:

Sand Jar ID = A

Original Sand Weight = 11.75

Remaining Sand Weight = 4.50

Discharged Sand Weight = 6.71

Weight of Sand in Funnel = 2.80

Weight of Sand in Hole = 3.91

Volume of Hole (ft³) = 0.049

Unit Weight of Sand (pcf) = 80.14

Hole Density Calculation:

Pan ID = Jesse

Tare = 0.80

Pan + Wet Soil = 7.61

Pan + Dry Soil = 7.07

Mass of Moisture = 0.54

Percent Moisture = 8.6

Weight of Dry Soil = 6.27

Density of Removed Soil = 128.0

Moisture-Density Gauge/Sand Cone Correlation:

In Place Nuclear Density = 125.8

In Place Nuclear Moisture = 8.5

Sand Cone Density = 128.0

Sand Cone Moisture = 8.6

Remarks: Correlates with in place density test no. 18.

SAND CONE DENSITY DETERMINATION

Lab Number: 5518

Project No: E99005c Project: INEEL/TRA

Date: June 1, 1999 Inspector: Dean Bird

Client: Phenix Contractor: Phenix

Location: 45' north of south side, 75' west of east side.

Hole Volume Calculation:

Sand Jar ID = C

Original Sand Weight = 11.74

Remaining Sand Weight = 5.06

Discharged Sand Weight = 6.68

Weight of Sand in Funnel = 2.80

Weight of Sand in Hole = 3.88

Volume of Hole (ft³) = 0.048

Unit Weight of Sand (pcf) = 80.14

Hole Density Calculation:

Pan ID = Brook

Tare = 0.82

Pan + Wet Soil = 7.18

Pan + Dry Soil = 6.64

Mass of Moisture = 0.54

Percent Moisture = 9.3

Weight of Dry Soil = 5.82

Density of Removed Soil = 121.3

Moisture-Density Gauge/Sand Cone Correlation:

In Place Nuclear Density = 117.5

In Place Nuclear Moisture = 8.9

Sand Cone Density = 121.3

Sand Cone Moisture = 9.3

Remarks: Correlates with in place density test no. 10.



MATERIALS TESTING & INSPECTION

PAGE # 1 OF 3
REV. DATE 6/8/99

C:\199
JOBS\IE99005C\SOILS\DENSITIES\0008.DOC

Environmental Services ☐ Geotechnical Engineering ☐ Construction Materials Testing ☐ Special Inspection

Lance Peterson
Phenix Construction
P. O. Box 1626
Idaho Falls, ID 83403

Project: INEEL TRA
Inspector: Dean Bird
Inspection Date: June 2, 1999

Note: All tests were taken at Cell 57 at 4" depth, -4' level

MOISTURE DENSITY TEST REPORT

As requested MTI performed on-site density testing in accordance with current applicable standards. The results obtained were as follows:

Test #	Location	Percent Moisture	Dry Density (pcf)	Proctor Number	Percent Compaction	Pass/Fail
1	50' South of north end, 30' West of east end	9.1	124.1	p5362	100%	Pass
2	50' South of north end, 40' West of east side	10.0	120.3	p5362	97%	Pass
3	50' South of north end, 50' West of east side	8.6	118.7	p5362	96%	Pass
4	50' South of north end, 60' West of east side	10.3	121.5	p5362	98%	Pass
5	50' South of north end, 40' East of west side	9.7	119.0	p5362	98%	Pass
6	50' South of north end, 40' East of west side	10.0	121.3	p5362	98%	Pass
7	50' South of north end, 30' East of west side	8.8	125.8	p5362	101%	Pass

Sandcone Test

Test Number	Location	Percent Moisture	Dry Density (pcf)	Correlation within 5%
Lab # 5519	Same as above	10.1	124.4	Yes

Test #	Location	Percent Moisture	Dry Density (pcf)	Proctor Number	Percent Compaction	Pass/Fail
8	50' South of north end, 20' East of west side	7.7	118.6	p5362	96%	Pass



MATERIALS TESTING & INSPECTION

PAGE # 2 OF 3
REV. DATE 6/8/99

C:\199
JOBS\IE99005C\SOILS\DENSITIES\10006.DOC

Environmental Services ☐ Geotechnical Engineering ☐ Construction Materials Testing ☐ Special Inspections

Test #	Location	Percent Moisture	Dry Density (pcf)	Proctor Number	Percent Compaction	Pass/Fail
9	50' South of north end, 10' East of west side	7.9	117.0	p5362	95%	Pass
10	75' South of north end, 25' East of west side	9.7	119.3	p5362	97%	Pass
11	75' south of north side, 35' East of west side	8.6	118.9	p5362	96%	Pass
12	75' South of north side, 45' East of west side	6.9	119.2	p5362	96%	Pass
13	75' South of north side, 55' East of west side	7.9	118.8	p5362	96%	Pass
14	75' South of north side, 50' West of east side	7.3	120.4	p5362	97%	Pass
15	100' North of south side, 45' West of east side	6.1	117.8	p5362	95%	Pass

Sandcone Test

Test Number	Location	Percent Moisture	Dry Density (pcf)	Correlation within 5%
Lab # 5520	Same as above	6.8	118.3	Yes

Test #	Location	Percent Moisture	Dry Density (pcf)	Proctor Number	Percent Compaction	Pass/Fail
16	100' North of south side, 35' West of east side	9.8	120.4	p5362	97%	Pass
17	100' North of south side, 25' West of east side	8.3	119.0	p5362	96%	Pass
18	85' North of south side, 35' East of west side	8.6	119.5	p5362	97%	Pass
19	65' North of south side, 45' East of west side	8.9	118.6	p5362	96%	Pass
20	50' North of south side, 56' East of west side	9.9	119.0	p5362	96%	Pass



MATERIALS TESTING & INSPECTION

PAGE # 3 OF 3
REV. DATE 6/8/99

C.199
JOB\$1E98005C1\$SOILS1\$DENSITIES1\$0008.DOC

Environmental Services ☐ Geotechnical Engineering ☐ Construction Materials Testing ☐ Special Inspection

Test #	Location	Percent Moisture	Dry Density (pcf)	Proctor Number	Percent Compaction	Pass/Fail
21	50' North of south side, 25' East of west side	6.1	117.8	p5362	95%	Pass

Sandcone Test

Test Number	Location	Percent Moisture	Dry Density (pcf)	Correlation within 5%
Lab # 5521	Same as above	7.0	116.3	Yes

Required Compaction of densities: 95%

Proctor # p5362: 123.6 pcf @ 9.4% moisture

If you have any questions concerning this report, please call us at (208) 529-8242.

Respectfully submitted,
MATERIALS TESTING & INSPECTION INC.

Lowell Trujillo

Reviewed by: Lowell Trujillo
Eastern Idaho Regional Manager
cc: Lance Peterson
LT/klp

SAND CONE DENSITY DETERMINATION

Lab Number: 5519

Project No: E99005c Project: INEEL/TRA

Date: June 2, 1999 Inspector: Dean Bird

Client: Phenix Contractor: Phenix

Location: 50' south of north end, 30' east of west side.

Hole Volume Calculation:

Sand Jar ID = A

Original Sand Weight = 11.89

Remaining Sand Weight = 5.12

Discharged Sand Weight = 6.77

Weight of Sand in Funnel = 2.80

Weight of Sand in Hole = 3.97

Volume of Hole (ft³) = 0.050

Unit Weight of Sand (pcf) = 80.14

Hole Density Calculation:

Pan ID = Bethany

Tare = 0.98

Pan + Wet Soil = 7.83

Pan + Dry Soil = 7.20

Mass of Moisture = 0.63

Percent Moisture = 10.1

Weight of Dry Soil = 6.22

Density of Removed Soil = 124.4

Moisture-Density Gauge/Sand Cone Correlation:

In Place Nuclear Density = 125.8

In Place Nuclear Moisture = 8.8

Sand Cone Density = 124.4

Sand Cone Moisture = 10.1

Remarks: Correlates with in place density test no. 7.

SAND CONE DENSITY DETERMINATION

Lab Number: 5520

Project No: E99005c Project: INEEL/TRA

Date: June 2, 1999 Inspector: Dean Bird

Client: Phenix Contractor: Phenix

Location: 100' north of south side, 45' west of east side.

Hole Volume Calculation:

Sand Jar ID = B

Original Sand Weight = 11.76

Remaining Sand Weight = 5.66

Discharged Sand Weight = 6.10

Weight of Sand in Funnel = 2.80

Weight of Sand in Hole = 3.30

Volume of Hole (ft³) = 0.041

Unit Weight of Sand (pcf) = 80.14

Hole Density Calculation:

Pan ID = MaryIn

Tare = 0.74

Pan + Wet Soil = 5.92

Pan + Dry Soil = 5.59

Mass of Moisture = 0.33

Percent Moisture = 6.8

Weight of Dry Soil = 4.85

Density of Removed Soil = 118.3

Moisture-Density Gauge/Sand Cone Correlation:

In Place Nuclear Density = 117.8

In Place Nuclear Moisture = 6.1

Sand Cone Density = 118.3

Sand Cone Moisture = 6.8

Remarks: Correlates with in place density test no. 15.

SAND CONE DENSITY DETERMINATION

Lab Number: 5521

Project No: E99005c Project: INEEL/TRA

Date: June 2, 1999 Inspector: Dean Bird

Client: Phenix Contractor: Phenix

Location: 50' north of south side, 25' east of west side.

Hole Volume Calculation:

Sand Jar ID = C

Original Sand Weight = 11.82

Remaining Sand Weight = 5.08

Discharged Sand Weight = 6.74

Weight of Sand in Funnel = 2.80

Weight of Sand in Hole = 3.94

Volume of Hole (ft³) = 0.049

Unit Weight of Sand (pcf) = 80.14

Hole Density Calculation:

Pan ID = Mae

Tare = 0.74

Pan + Wet Soil = 6.84

Pan + Dry Soil = 6.44

Mass of Moisture = 0.40

Percent Moisture = 7.0

Weight of Dry Soil = 5.70

Density of Removed Soil = 116.3

Moisture-Density Gauge/Sand Cone Correlation:

In Place Nuclear Density = 117.8

In Place Nuclear Moisture = 6.1

Sand Cone Density = 116.3

Sand Cone Moisture = 7.0

Remarks: Correlates with in place density test no. 21.



Environmental Services

☐ Geotechnical Engineering

☐ Construction Materials Testing

☐ Special Inspection

Lance Peterson
Phenix Construction
P. O. Box 1626
Idaho Falls, ID 83403

Project: INEEL TRA

Inspector: Dean Bird

Inspection Date: June 3, 1999

Note: All tests were taken at Cell 57 at 4" depth, -3' below grade

MOISTURE DENSITY TEST REPORT

As requested MTI performed on-site density testing in accordance with current applicable standards. The results obtained were as follows:

Test #	Location	Percent Moisture	Dry Density (pcf)	Proctor Number	Percent Compaction	Pass/Fail
1	60' North of south end, 35' West of east side	6.1	123.0	p5362	100%	Pass
2	60' North of south end, 45' West of east side	6.0	122.3	p5362	99%	Pass
3	60' North of south end, 55' West of east side	8.9	121.1	p5362	98%	Pass
4	60' North of south end, 65' West of east side	9.3	119.7	p5362	97%	Pass
5	60' North of south end, 35' East of west side	8.2	120.6	p5362	98%	Pass
6	75' North of south end, 35' East of west side	7.9	119.2	p5362	96%	Pass
7	75' North of south end, 45' East of west side	10.5	119.9	p5362	97%	Pass
8	75' North of south end, 55' East of west side	8.5	117.9	p5362	95%	Pass
9	75' North of south end, 55' East of west side	6.1	122.9	p5362	100%	Pass

Sandcone Test

Test Number	Location	Percent Moisture	Dry Density (pcf)	Correlation within 5%
Lab # 5523	Same as above	7.4	119.1	Yes

Test #	Location	Percent Moisture	Dry Density (pcf)	Proctor Number	Percent Compaction	Pass/Fail
10	40' South of north end, 40' East of west side	8.5	117.0	p5362	95%	Pass
Test #	Location	Percent Moisture	Dry Density (pcf)	Proctor Number	Percent Compaction	Pass/Fail



MATERIALS TESTING & INSPECTION

PAGE # 2 OF 2
REV. DATE 8/8/99

C:\199
JOBS\1E99005C\SOILS\DENSITIES\10009.DOC

Environmental Services ☐ Geotechnical Engineering ☐ Construction Materials Testing ☐ Special Inspections

11	40' South of north end, 50' East of west side	7.3	118.0	p5362	95%	Pass
12	40' South of north end, 50' East of west side	8.1	119.5	p5362	95%	Pass
13	50' South of north end, 35' West of east side	7.7	119.0	p5362	96%	Pass
14	50' South of north end, 45' West of east side	8.8	119.3	p5362	97%	Pass
15	50' south of north end, 55' West of east side	7.8	117.6	p5362	95%	Pass
16	50' south of north end, 75' West of east side	8.5	120.8	p5362	97%	Pass
17	50' South of north end, 85' West of east side	9.6	121.4	p5362	98%	Pass
18	45' South of north end, 25' West of east side	7.4	123.5	p5362	100%	-

Sandcone Test

Test Number	Location	Percent Moisture	Density (pcf)
Lab # 5524	Same as above	9.7	12

Test #	Location	Percent Moisture	Dry Density (pcf)	Proctor Number	Percent Compaction	Pass/Fail
19	60' North of south end, 50' West of east side	8.2	119.1	p5362	96%	Pass
20	75' North of south end, 55' West of east side	8.9	121.4	p5362	98%	Pass

Required Compaction of densities: 95% Proctor # p5362: 123.6 pcf @ 9.4% moisture

If you have any questions concerning this report, please call us at (208) 529-8242.

Respectfully submitted,
MATERIALS TESTING & INSPECTION INC.

Lowell Trujillo

Reviewed by: Lowell Trujillo
Western Idaho Regional Manager
Lance Peterson
LTP/klp

SAND CONE DENSITY DETERMINATION

Lab Number: 5524

Project No: E99005c Project: INEEL/TRA

Date: June 3, 1999 Inspector: Dean Bird

Client: Phenix Contractor: Phenix

Location: 45' south of north end, 25' west of east side.

Hole Volume Calculation:

Sand Jar ID = B

Original Sand Weight = 11.70

Remaining Sand Weight = 4.19

Discharged Sand Weight = 7.51

Weight of Sand in Funnel = 2.80

Weight of Sand in Hole = 4.71

Volume of Hole (ft³) = 0.059

Unit Weight of Sand (pcf) = 80.14

Hole Density Calculation:

Pan ID = Brook

Tare = 0.80

Pan + Wet Soil = 8.82

Pan + Dry Soil = 8.11

Mass of Moisture = 0.71

Percent Moisture = 9.7

Weight of Dry Soil = 7.31

Density of Removed Soil = 123.9

Moisture-Density Gauge/Sand Cone Correlation:

In Place Nuclear Density = 123.5

In Place Nuclear Moisture = 7.4

Sand Cone Density = 123.9

Sand Cone Moisture = 9.7

Remarks: Correlates with in place density test no. 18.

SAND CONE DENSITY DETERMINATION

Lab Number: 5523

Project No: E99005c Project: INEEL/TRA

Date: June 3, 1999 Inspector: Dean Bird

Client: Phenix Contractor: Phenix

Location: 75' north of south end, 65' east of west side.

Hole Volume Calculation:

Sand Jar ID = A

Original Sand Weight = 11.69

Remaining Sand Weight = 4.63

Discharged Sand Weight = 7.06

Weight of Sand in Funnel = 2.80

Weight of Sand in Hole = 4.26

Volume of Hole (ft³) = 0.053

Unit Weight of Sand (pcf) = 80.14

Hole Density Calculation:

Pan ID = Bethany

Tare = 0.98

Pan + Wet Soil = 7.76

Pan + Dry Soil = 7.29

Mass of Moisture = 0.47

Percent Moisture = 7.4

Weight of Dry Soil = 6.31

Density of Removed Soil = 119.1

Moisture-Density Gauge/Sand Cone Correlation:

In Place Nuclear Density = 122.9

In Place Nuclear Moisture = 6.1

Sand Cone Density = 119.1

Sand Cone Moisture = 7.4

Remarks: Correlates with in place density test no. 9.

Telephone Calls, klatko 00416-3954

06-11-99

... work may proceed.

ORIGINAL

110119064.

(22) *Converging* -

Unit 06-11-99

Discreet and Confidential

17-1

VENDOR DATA REVIEW TRANSMITTAL SHEET

June 21, 1999

SUBMITTAL NO.: S-7304449.01-~~096~~
Rev.0 **097**

PROJECT NO.: OU 2-13
TRA Remedial Action

SUBCONTRACT NO.: S-7304449.01
Phenix of Idaho

SUBMITTAL DESCRIPTION:

LINE ITEM(s): "A" TEST REPORTS TYPE A SOIL CELL 1957 6/9/99
"B" TEST REPORTS TYPE A SOIL CELL 1957 6/10/99
"C"
"D"
"E"

REVIEW AND COMMENT REQUEST FORM

<input checked="" type="checkbox"/> ES&H	<input type="checkbox"/> OTHER
<input checked="" type="checkbox"/> CAM - CRAIG REESE	<input checked="" type="checkbox"/> CE - JODY LANDIS
<input checked="" type="checkbox"/> QA - LEO HERBERT	<input type="checkbox"/> OTHER - BILL OVERHOLT

RECORD COMMENTS ON ATTACHED REVIEW RECORD FORM.
RECORD RECOMMENDED DISPOSITION BELOW.

IF COMMENTS ARE NOT RECEIVED OR NO CONTACT MADE WITH THE RESPONSIBLE ENGINEER BY THE REQUIRED RETURN DATE, IT WILL BE EVIDENCE THAT THE REVIEWER CONCURS WITH DOCUMENT IN REVIEW. THE ENTIRE PACKAGE MUST BE RETURNED TO THE RESPONSIBLE ENGINEER, EVEN IF NO COMMENTS ARE MADE.

RETURN COMMENTS AND SUBMITTAL PACKAGE TO THE RESPONSIBLE ENGINEER.

RESPONSIBLE ENGINEER:
Craig Reese

AT: MS/3954 TSB

BY: JUNE 28, 1999

REVIEW COMMENTS AND DISPOSITION

LINE NUMBER	RECOMMENDED DISPOSITION	LINE NUMBER	RECOMMENDED DISPOSITION
A	100 B		
B	100 B		

REVIEWER: *William Overholt*

DATE: 6/28/99

APPROVAL AUTHORITY DISPOSITION

TRANSMITTAL DOCUMENTS HAVE BEEN REVIEWED, COMMENTS FROM OTHER REVIEWERS INCORPORATED OR RESOLVED, AND FINAL COMMENTS DISPOSITION PROVIDED.

DISPOSITION: ☐ A ☐ B ☐ C ☐ D COMMENTS: YES ☐ NO ☐ ATTACHED

RESPONSIBLE ENGINEER:

DATE:



PARSONS

☐ Document
☐ Design document
☒ Vendor Data

DOCUMENT REVIEW RECORD

Project: TRA - RD/RA Document Number/Title: Submittal S-7304449.01-097 Rev. 0

Submittal No: Reviewer: Review Date: Page: 1 of

ITEM NUMBER	SECTION NUMBER	PAGE NUMBER	CODE	COMMENT	COMMENT RESOLUTION
				Test Location Mapping Not Included.	
				Test #5 (6-10-99) percent compaction should be 96.2	

Comment Resolutions Accepted By Reviewer: Date:

Codes: M - Significant comment requires resolution acceptance from Reviewer. S - A suggestion to improve the document: resolution response required. E - Editorial comment that, if incorporated, would improve the document.



MATERIALS TESTING & INSPECTION, INC.

IN-PLACE NUCLEAR DENSITY TEST REPORT

FILE#: 990056 PROJECT: INTEL / TRA
 DATE: 6-9-99 INSPECTOR: D. BIRD
 CLIENT: INTEL CONTRACTOR: PHENIX
 PERMIT: _____ WEATHER: WARM 55° CLEAR
 % Compaction Required: 95% Soils: 5326 Asphalt: - Nuke Gauge: 317

Test Number	Wet Density	Pounds Moisture	Percent Moisture	Dry Density	Maximum Density	Optimum Moisture	Percent Compaction
1.	127.7	9.0	7.0	118.7	123.6	9.4	96.0
Location:	10' N. OF S. END 20' E. OF W. SIDE AT GRADE 4" DEPTH CELL-57						
2.	126.7	7.0	5.5	119.7	123.6	9.4	96.8
Location:	10' N. OF S. END 30' E. OF W. SIDE 4" DEPTH AT GRADE CELL-57						
3.	128.0	7.9	6.1	120.1	123.6	9.4	97.1
Location:	10' N. OF S. END 40' E. OF W. SIDE 4" DEPTH AT GRADE CELL-57						
4.	129.1	8.3	6.4	120.8	123.6	9.4	97.7
Location:	10' N. OF S. END 50' E. OF W. SIDE 4" DEPTH AT GRADE CELL-57						
5.	127.6	9.5	7.4	118.1	123.6	9.4	95.5
Location:	10' N. OF S. END 60' E. OF W. SIDE 4" DEPTH AT GRADE CELL-57						
6.	128.8	8.3	6.4	120.5	123.6	9.4	97.4
Location:	10' N. OF S. END 70' W. OF E. SIDE 4" DEPTH AT GRADE CELL-57						
7	129.5	9.5	7.3	120.0	123.6	9.4	97.0
Location:	10' N. OF S. END 20' W. OF E. SIDE 4" DEPTH AT GRADE CELL-57						
8.	125.7	8.24	6.5	117.5	123.6	9.4	95
Location:	10' N. OF S. END 30' W. OF E. SIDE 4" DEPTH AT GRADE CELL-57						
9	130.5	9.9	7.5	120.6	123.6	9.4	97.5
Location:	10' N. OF S. END 30' W. OF E. SIDE 4" DEPTH AT GRADE CELL-57						



**MATERIALS
TESTING &
INSPECTION, INC.**

**IN-PLACE
NUCLEAR DENSITY
TEST REPORT**

FILE#: E99005C
DATE: 6-9-99
CLIENT: INTEL
PERMIT: _____

PROJECT: INTEL / TRA
INSPECTOR: D. BIRD
CONTRACTOR: PHENIX
WEATHER: COOL WIND 55-°

% Compaction Required: 95% Soils: 5326 Asphalt: — Nuke Gauge: #17

Test Number	Wet Density	Pounds Moisture	Percent Moisture	Dry Density	Maximum Density	Optimum Moisture	Percent Compaction
10	133.6	13.3	9.9	120.3	123.6	9.4	97.3
Location:	100' S. OF N. END 30' E. OF W. SIDE 4" DEPTH AT GRADE CELL-57						
12	127.5	8.6	6.7	118.9	123.6	9.4	96.1
Location:	90' S. OF N. END 40' E. OF W. SIDE 4" DEPTH AT GRADE CELL-57						
13	129.9	9.2	7.0	122.7	123.6	9.4	97.6
Location:	90' S. OF N. END 50' E. OF W. SIDE 4" DEPTH AT GRADE CELL-57						
14	128.7	6.3	4.8	122.4	123.6	9.4	99.0
Location:	80' S. OF N. END 10' E. OF W. SIDE 4" DEPTH AT GRADE CELL-57						
15	129.9	7.9	6.0	122.0	123.6	9.4	98.7
Location:	85' S. OF N. END 60' E. OF W. SIDE 4" DEPTH -1' LEVEL CELL-57						
16	127.6	10.7	8.4	117.5	123.6	9.4	95.0
Location:	85' S. OF N. END 55' E. OF W. SIDE 4" DEPTH -1' LEVEL CELL-57						
17					123.6	9.4	
Location:	#17 TEST WAS NOT TAKEN TODAY						
18					123.6	9.4	
Location:	NO SAND CONE FOR #18 WAS TAKEN TODAY SAND CONE TOTAL TEST FOR TODAY WAS 16 COMPS. 1 SAND CONE						
11	128.8	9.2	7.1	119.6	123.6	9.4	96.7
Location:	75' S. OF N. END 45' E. OF W. SIDE 4" DEPTH AT GRADE CELL-57						



MATERIALS TESTING & INSPECTION, INC.

IN-PLACE NUCLEAR DENSITY TEST REPORT

FILE#: E. 990050

PROJECT: INTEL / TRA

DATE: 6-10-99

INSPECTOR: D. BIRD

CLIENT: INTEL

CONTRACTOR: PHENIX

PERMIT: _____

WEATHER: WARM 60° CLEAR

% Compaction Required: 95.0 Soils: 5362 Asphalt: _____ Nuke Gauge: # CAML

Test Number	Wet Density	Pounds Moisture	Percent Moisture	Dry Density	Maximum Density	Optimum Moisture	Percent Compaction
#1	127.1	8.2	6.4	118.9	123.6	9.4	96.1
Location:	120' S. OF N. END 35' E. OF W. SIDE 4" DEPTH -8" BELOW GRADE CELL-57						
#2	129.0	8.6	6.6	120.4	123.6	9.4	97.4
Location:	120' S. OF N. END 35' E. OF W. SIDE 4" DEPTH -8" GRADE CELL-57						
#3	128.5	8.9	6.9	119.6	123.6	9.4	96.7
Location:	120' S. OF N. END 50' E. OF W. SIDE 4" DEPTH -8" GRADE CELL-57						
#4	129.2	10.3	7.9	118.9	123.6	9.4	96.1
Location:	100' S. OF N. SIDE 60' E. OF W. SIDE 4" DEPTH -8" GRADE CELL-57						
#5	130.3	12.3	9.4	118.9	123.6	9.4	95.4
Location:	100' S. OF N. SIDE 70' E. OF W. SIDE 4" DEPTH -8" BELOW GRADE						
#6	127.6	8.3	6.5	119.3	123.6	9.4	96.5
Location:	100' S. OF N. SIDE 80' E. OF W. SIDE 4" DEPTH -8" BELOW GRADE						
#7	126.2	8.0	6.3	118.2	123.6	9.4	95.6
Location:	110' S. OF N. SIDE 40' W. OF E. SIDE 4" DEPTH -8" BELOW GRADE						
#8	127.9	8.3	6.4	119.6	123.6	9.4	96.7
Location:	90' N. OF S. END 100' W. OF E. SIDE 4" DEPTH -8" BELOW GRADE						
#9	127.8	9.25	7.2	118.5	123.6	9.4	95.9
Location:	100' N. OF S. END 100' W. OF E. SIDE 4" DEPTH -8" BELOW GRADE						

96.2



**MATERIALS
TESTING &
INSPECTION, INC.**

**IN-PLACE
NUCLEAR DENSITY
TEST REPORT**

FILE#: E99005C
DATE: 6-10-99
CLIENT: IWEEL
PERMIT: _____

PROJECT: IWEEL / TRA
INSPECTOR: D. BIRD
CONTRACTOR: PHENIX
WEATHER: COOL 65° CLEAR

% Compaction Required: 95% Soils: 5362 Asphalt: - Nuke Gauge: CAL 2. 27

Test Number	Wet Density	Pounds Moisture	Percent Moisture	Dry Density	Maximum Density	Optimum Moisture	Percent Compaction
H 10	127.6	10.2	7.9	117.4	123.6	9.4	95.
Location:	30' S. OF N. END 35' W. OF E. SIDE 4" DEPTH - 8" BELOW GRADE CELL 57						
H 11	128.1	9.3	7.2	118.8	123.6	9.4	96.1
Location:	30' S. OF N. END 45' W. OF E. SIDE 4" DEPTH - 8" BELOW GRADE CELL 57						
H 12	129.3	10.2	7.8	119.1	123.6	9.4	96.3
Location:	30' S. OF N. END 50' W. OF E. SIDE 4" DEPTH - 18" BELOW GRADE CELL 57						
H 13	125.2	6.2	4.9	119.0	123.6	9.4	96.2
Location:	30' S. OF N. END 65' W. OF E. SIDE 4" DEPTH - 18" BELOW GRADE CELL 57						
H 14	130.0	10.3	7.9	119.7	123.6	9.4	96.8
Location:	30' S. OF N. END 75' W. OF E. SIDE 4" DEPTH - 18" BELOW GRADE CELL 57						
H 15	126.6	7.6	6.0	119.0	123.6	9.4	96.2
Location:	30' S. OF N. END 90' W. OF E. SIDE 4" DEPTH - 14" BELOW GRADE CELL 57						
H 16	129.9	8.3	6.3	121.6	123.6	9.4	98.3
Location:	30' S. OF N. END 100' W. OF E. SIDE 4" DEPTH - 14" BELOW GRADE CELL 57						
H 17	132.2	7.9	9.0	119.3	123.6	9.4	97.3
Location:	30' S. OF N. END 110' W. OF E. SIDE 4" DEPTH - 6" BELOW GRADE CELL 57						
H 18	129.9	10.2	7.8	119.7	123.6	9.4	96.8
Location:	30' S. OF N. END 120' W. OF E. SIDE 4" DEPTH - 6" BELOW GRADE CELL 57						



FILE#:	<u>E 99005 C</u>	PROJECT:	<u>INWEL / TRA</u>
DATE:	<u>6-10-99</u>	INSPECTOR:	<u>D. BIRD</u>
CLIENT:	<u>INWEL</u>	CONTRACTOR:	<u>PITNEY X</u>
PERMIT:	<u></u>	WEATHER:	<u>NICE CLEAR</u>

[illegible]

**PARSONS**

98

VENDOR DATA REVIEW TRANSMITTAL SHEET

June 21, 1999

SUBMITTAL NO.: S-7304449.01-098 Rev.0	PROJECT NO.: OU 2-13 TRA Remedial Action	SUBCONTRACT NO.: S-7304449.01 Phenix of Idaho
--	---	--

SUBMITTAL DESCRIPTION:

LINE ITEM(s): "A" FINAL TEST REPORTS TYPE A SOIL CHEMICAL WASTE POND 5/18/99
"B" FINAL TEST REPORTS TYPE A SOIL CHEMICAL WASTE POND 5/19/99
"C" FIANL TEST REPORTS TYPE A SOIL CHEMICAL WASTE POND 5/20/99
"D" FINAL TEST REPORTS TYPE A SOIL CHEMICAL WASTE POND 5/24/99
"E"

REVIEW AND COMMENT REQUEST FORM

<input checked="" type="checkbox"/> CAM - CRAIG REESE	<input checked="" type="checkbox"/> ES&H -	<input type="checkbox"/> OTHER -
<input checked="" type="checkbox"/> QA - LEO HERBERT	<input checked="" type="checkbox"/> CE - JODY LANDIS	<input type="checkbox"/> OTHER -
	<input type="checkbox"/> OTHER - BILL OVERHOLT	<input type="checkbox"/> OTHER -

RECORD COMMENTS ON ATTACHED REVIEW RECORD FORM.
RECORD RECOMMENDED DISPOSITION BELOW.

IF COMMENTS ARE NOT RECEIVED OR NO CONTACT MADE WITH THE RESPONSIBLE ENGINEER BY THE REQUIRED RETURN DATE, IT WILL BE EVIDENCE THAT THE REVIEWER CONCURS WITH DOCUMENT IN REVIEW. THE ENTIRE PACKAGE MUST BE RETURNED TO THE RESPONSIBLE ENGINEER, EVEN IF NO COMMENTS ARE MADE.

RETURN COMMENTS AND SUBMITTAL PACKAGE TO THE RESPONSIBLE ENGINEER.

RESPONSIBLE ENGINEER: Craig Reese	AT: MS/3954 TSB	BY: JUNE 28, 1999
--------------------------------------	--------------------	-------------------

REVIEW COMMENTS AND DISPOSITION

LINE NUMBER	RECOMMENDED DISPOSITION	LINE NUMBER	RECOMMENDED DISPOSITION
A	A		
B	B		
C	B		
D	B		

REVIEWER: *William Overholt*

DATE: 6/28/99

APPROVAL AUTHORITY DISPOSITION

SUBMITTAL DOCUMENTS HAVE BEEN REVIEWED, COMMENTS FROM OTHER REVIEWERS INCORPORATED OR RESOLVED, AND FINAL COMMENTS POSITION PROVIDED.

DISPOSITION: ☐ A ☐ B ☐ C ☐ D COMMENTS: YES ☐ NO ☐ ATTACHED: ☐

RESPONSIBLE ENGINEER: DATE:



PARSONS

DOCUMENT REVIEW RECORD

☐ Document
☐ Design document
☒ Vendor Data

Project: TRA - RD/RA Document Number/Title: Submitted S-7304449.01 - 098 Rev. 0

Submittal No:

Reviewer:

Review Date:

Page: 1 of

ITEM NUMBER	SECTION NUMBER	PAGE NUMBER	CODE	COMMENT	COMMENT RESOLUTION
Line "B"		2 of 2		Test number 13 percent compaction should be 97% #5469	
"				Sand cone test - refers to Lab # 5471 which is not included	
"		1 of 2 and 2 of 2		Neither page indicates tests are for The Chem. Waste Pond. Need to include label somewhere	
Line "C"				Sand cone test 5417 - refers to 5472, test not included.	
Line "D"				Report for 5/24/99 Chem Waste Pond was already approved as S-7304449.01-098	
				Note: In general each sample location description should include the name of the source pond. If all tests on a given report are from the same source, a note somewhere on the page to that effect would suffice.	
				Also - Chemical Waste Pond is the preferred name. If leach is used, it should be spelled leach.	

Comment Resolutions Accepted By Reviewer:

Date:

Codes: M - Significant comment requires resolution acceptance from Reviewer. S - A suggestion to improve the document: resolution response required. E - Editorial comment that is incorporated, would improve the document.



Environmental Services ☐ Geotechnical Engineering ☐ Construction Materials Testing ☐ Special Inspections

Lance Peterson
Phenix Construction
P. O. Box 1626
Idaho Falls, ID 83403

Project: INEEL TRA
Inspector: Dean Bird
Inspection Date: May 18, 1999

CORRECTED REPORT

MOISTURE DENSITY TEST REPORT

As requested MTI performed on-site density testing in accordance with current applicable standards. The results obtained were as follows:

Test #	Location	Percent Moisture	Dry Density (pcf)	Proctor Number	Percent Compaction	Pass/Fail
1	25' West of eastside, 25' North of southside of chem leech Pond	7.0	116.8	p5362	95%	Pass
2	105' West of eastside, 25' North of south end of chem leech pond	7.0	116.9	p5362	95%	Pass
3	25' East of westside, 25' North of south end of chem leech pond	6.5	121.2	p5362	98%	Pass
4	25' East of westside, 100' North of south end of chem leech pond	7.3	130.4	p5362	105%	Pass
5	100' East of westside, 100' North of south end of chem leech pond	6.9	126.5	p5362	102%	Pass
6	25' West of eastside, 100' North of south end of chem leech pond	7.4	125.0	p5362	101%	Pass
7	35' South of north end, 55' East of westside of chem leech pond	7.2	121.9	p5362	99%	Pass
8	35' West of eastside, 55' South of north end of chem leech pond	7.2	122.1	p5362	99%	Pass
9	20' South of north end, 100' East of westside of chem leech pond	7.5	122.0	p5362	99%	Pass



MATERIALS TESTING & INSPECTION

PAGE # 2 OF 2
REV. DATE 5/27/99

C 199
JOB#1299005C\SOILS\DENSITIES\0001.DOC

Environmental Services ☐ Geotechnical Engineering ☐ Construction Materials Testing ☐ Special Inspection

Test #	Location	Percent Moisture	Dry Density (pcf)	Proctor Number	Percent Compaction	Pass/Fail
10	35' West of eastside, 35' North of south end of chem leech pond	6.6	124.8	p5362	100%	Pass

Sandcone Test

Test Number	Location	Percent Moisture	Dry Density (pcf)	Correlation within 5%
Lab # 5400	35' West of eastside, 35' North of south end of chem leech pond	9.1	120.5	Yes

Test #	Location	Percent Moisture	Dry Density (pcf)	Proctor Number	Percent Compaction	Pass/Fail
11	45' East of westside, 90' South of north end of chem leech pond	7.7	120.7	p5362	98%	Pass
12	45' South of north end, 100' West of east side of chem leech pond	8.1	119.0	p5362	96%	Pass

Required Compaction: 95%

Proctor # p5362: 123.6 pcf @ 9.4% moisture

If you have any questions concerning this report, please call us at (208) 529-8242.

Respectfully submitted,
MATERIALS TESTING & INSPECTION INC.

Lowell Trujillo

Reviewed by: Lowell Trujillo
Eastern Idaho Regional Manager
cc: Lance Peterson
LT/klp

SAND CONE DENSITY DETERMINATION

Lab Number: 5400

Project No: E99005c Project: INEEL/TRA

Date: May 18, 1999 Inspector: Dean Bird

Client: Phenix Contractor: Phenix

Location: 35' north of south end of chem leech pond.

Hole Volume Calculation:

Sand Jar ID = A

Original Sand Weight = 11.53

Remaining Sand Weight = 3.49

Discharged Sand Weight = 8.04

Weight of Sand in Funnel = 2.80

Weight of Sand in Hole = 5.24

Volume of Hole (ft³) = 0.065

Unit Weight of Sand (pcf) = 80.14

Hole Density Calculation:

Pan ID = Brook

Tare = 0.81

Pan + Wet Soil = 9.35

Pan + Dry Soil = 8.64

Mass of Moisture = 0.71

Percent Moisture = 9.1

Weight of Dry Soil = 7.83

Density of Removed Soil = 120.5

Moisture-Density Gauge/Sand Cone Correlation:

In Place Nuclear Density = 124.8

In Place Nuclear Moisture = 6.6

Sand Cone Density = 120.5

Sand Cone Moisture = 9.1

Remarks: Correlates with in place density test no. 10.



☒ Environmental Services ☐ Geotechnical Engineering ☐ Construction Materials Testing ☐ Special Inspection

Dance Peterson
Phenix Construction
P. O. Box 1626
Idaho Falls, ID 83403

Project: INEEL TRA
Inspector: Dean Bird
Inspection Date: May 19, 1999

CORRECTED REPORT

MOISTURE DENSITY TEST REPORT

As requested MTI performed on-site density testing in accordance with current applicable standards. The results obtained were as follows:

Test #	Location	Percent Moisture	Dry Density (pcf)	Proctor Number	Percent Compaction	Pass/Fail
1	35' North of south end, 35' West of west side of 6" depth	7.9	121.5	p5362	98%	Pass
2	35' North of south end, 75' East of west side of 4" depth	7.5	122.0	p5362	99%	Pass
3	35' North of south end, 40' West side of 4" depth	7.7	121.3	p5362	98%	Pass
4	100' North of south end, 35' East of west side of 4" depth	8.4	118.5	p5362	96%	Pass
5	100' North of south end, 40' North of east side of 4" depth	7.7	119.0	p5362	96%	Pass
6	40' East of west side, 40' South of north end of 4" depth	7.6	122.5	p5362	99%	Pass
7	140' East of west side, 40' South of north end of 4" depth	7.7	121.4	p5362	98%	Pass
8	40' West of east side, 40' South of north end of 4" depth	8.1	121.5	p5362	98%	Pass
9	50' South of north end, 50' East of west side of 4" depth	8.2	122.0	p5362	99%	Pass
10	55' North of south end, 150' West of east side of 4" depth	7.4	124.3	p5362	99%	Pass

Sandcone Test

Test Number	Location	Percent Moisture	Dry Density (pcf)	Correlation within 5%
Lab # 5468	50' South of north end, 50' East of west side of 4" depth	9.7	115.3	Yes



MATERIALS TESTING & INSPECTION

PAGE # 2 OF 2
REV. DATE 5/27/99

C:\199
JOB\1E99005C\1E01LSIDEN&ITIES\0002.DOC

☒ Environmental Services ☐ Geotechnical Engineering ☐ Construction Materials Testing ☐ Special Inspections

Test #	Location	Percent Moisture	Dry Density (pcf)	Proctor Number	Percent Compaction	Pass/Fail
11	55' North of south end, 50' West of east side of 4" depth	7.0	120.0	p5362	97%	Pass
12	100' North of south end, 50' West of east side of 4" depth	7.3	117.9	p5362	95%	Pass
13	80' south of north end, 50' West of east side of 4" depth	7.7	120.0	p5362	95% <i>97%</i>	Pass
14	80' South of north end, 55' East of west side of 4" depth	6.2	119.0	p5362	96%	Pass
15	80' South of north end, 50' West of east side of 4" depth	7.6	122.8	p5362	99%	Pass
16	25' South of north end, 50' West of east end	6.9	119.9	p5362	97%	Pass
17	25' South of north end, 55' East of west side	7.9	119.0	p5362	96%	Pass
18	35' East of west side, 90' North of south end of chem leech pond	8.4	122.3	p5362	98%	Pass
19	90' North of south end, 45' West of east side of 4" depth	4.7	120.5	p5362	97%	Pass

Sandcone Test

Test Number	Location	Percent Moisture	Dry Density (pcf)	Correlation within 5%
Lab # 5469	90' North of south end, 45' West of east side of 4" depth	7.3	102.7	No Replace with #5471

Required Compaction of densities: 95% Proctor # p5362: 123.6 pcf @ 9.4% moisture

If you have any questions concerning this report, please call us at (208) 529-8242.

Respectfully submitted,
MATERIALS TESTING & INSPECTION INC.

Lowell Trujillo

Reviewed by: Lowell Trujillo
Eastern Idaho Regional Manager

Lance Peterson
lp

SAND CONE DENSITY DETERMINATION

Lab Number: 5468

Project No: E99005c Project: INEEL/TRA

Date: May 19, 1999 Inspector: Dean Bird

Client: Phenix Contractor: Phenix

Location: 50' south of north end, 50' east of west side.

Hole Volume Calculation:

Sand Jar ID = B

Original Sand Weight = 11.28

Remaining Sand Weight = 3.88

Discharged Sand Weight = 7.40

Weight of Sand in Funnel = 2.80

Weight of Sand in Hole = 4.60

Volume of Hole (ft^3) = 0.057

Unit Weight of Sand (pcf) = 80.14

Hole Density Calculation:

Pan ID = Brook

Tare = 0.81

Pan + Wet Soil = 8.02

Pan + Dry Soil = 7.38

Mass of Moisture = 0.64

Percent Moisture = 9.7

Weight of Dry Soil = 6.57

Density of Removed Soil = 115.3

Moisture-Density Gauge/Sand Cone Correlation:

In Place Nuclear Density = 122.0

In Place Nuclear Moisture = 8.2

Sand Cone Density = 115.3

Sand Cone Moisture = 9.7

Remarks: Correlates with in place density test no. 9.

SAND CONE DENSITY DETERMINATION

Lab Number: 5469

Project No: E99005c Project: INEEL/TRA

Date: May 19, 1999 Inspector: Dean Bird

Client: Phenix Contractor: Phenix

Location: 90' north of south end, 45' west of east side.

Hole Volume Calculation:

Sand Jar ID = C

Original Sand Weight = 11.30

Remaining Sand Weight = 3.80

Discharged Sand Weight = 7.50

Weight of Sand in Funnel = 2.80

Weight of Sand in Hole = 4.70

Volume of Hole (ft³) = 0.059

Unit Weight of Sand (pcf) = 80.14

Hole Density Calculation:

Pan ID = Bethany

Tare = 0.98

Pan + Wet Soil = 7.48

Pan + Dry Soil = 7.04

Mass of Moisture = 0.44

Percent Moisture = 7.3

Weight of Dry Soil = 6.06

Density of Removed Soil = 102.7

Moisture-Density Gauge/Sand Cone Correlation:

In Place Nuclear Density = 120.5

In Place Nuclear Moisture = 4.7

Sand Cone Density = 102.7

Sand Cone Moisture = 7.3

Remarks: Correlates with in place density test no. 19.

Note: Test results invalid due to excess vibration created by machinery.



MATERIALS TESTING & INSPECTION

PAGE # 1 OF 2
REV. DATE 5/27/99

C:199
JOB#1299005C1SOILSDENSITIES10003.DOC

Environmental Services ☐ Geotechnical Engineering ☐ Construction Materials Testing ☐ Special Inspection

Lance Peterson
Phenix Construction
P. O. Box 1626
Idaho Falls, ID 83403

Project: INEEL TRA
Inspector: Dean Bird
Inspection Date: May 20, 1999

CORRECTED REPORT

MOISTURE DENSITY TEST REPORT

As requested MTI performed on-site density testing in accordance with current applicable standards. The results obtained were as follows:

Test #	Location	Percent Moisture	Dry Density (pcf)	Proctor Number	Percent Compaction	Pass/Fail
1	51' North of south end, 75' East of west side, 4" depth of grade	9.0	122.8	p5362	99%	Pass

Sandcone Test

Test Number	Location	Percent Moisture	Dry Density (pcf)	Correlation within 5%
Lab # 5417	51' North of south end, 75' East of west side, 4" depth of grade	8.3	112.8	No Replace with Lab # 5472

Test #	Location	Percent Moisture	Dry Density (pcf)	Proctor Number	Percent Compaction	Pass/Fail
2	100' North of south end, 75' East of west side, 4" depth of grade	8.4	121.8	p5362	99%	Pass
3	50' South of north end, 80' East of west side, 4" depth of grade	8.8	123.2	p5362	100%	Pass
4	75' South of north end, 100' East of west side, 4" depth of grade	8.3	119.1	p5362	96%	Pass



MATERIALS TESTING & INSPECTION

PAGE # 2 OF 2
REV. DATE 6/27/00

C:\199
JOBS\299005C\SOILS\DENSITY\003.DOC

Environmental Services ☐ Geotechnical Engineering ☐ Construction Materials Testing ☐ Special Inspections

Test #	Location	Percent Moisture	Dry Density (pcf)	Proctor Number	Percent Compaction	Pass/Fail
5	100' North of south end, 100' East of west side, 4" depth of grade	8.7	120.6	p5362	98%	Pass
6	75' North of south side, 50' West of east side, 4" depth of grade	7.4	119.3	p5362	97%	Pass

Required Compaction of densities: 95%

Proctor # p5362: 123.6 pcf @ 9.4% moisture

If you have any questions concerning this report, please call us at (208) 529-8242.

Respectfully submitted,
MATERIALS TESTING & INSPECTION INC.

Reviewed by: Lowell Trujillo
Eastern Idaho Regional Manager
cc: Lance Peterson
LT/klp

SAND CONE DENSITY DETERMINATION

Lab Number: 5417

Project No: E99005c Project: INEEL/TRA

Date: May 20, 1999 Inspector: Dean Bird

Client: Phenix Contractor: Phenix

Location: 51' north of south end, 75' east of west end.

Hole Volume Calculation:

Sand Jar ID = 8

Original Sand Weight = 11.26

Remaining Sand Weight = 3.82

Discharged Sand Weight = 7.44

Weight of Sand in Funnel = 2.80

Weight of Sand in Hole = 4.64

Volume of Hole (ft³) = 0.058

Unit Weight of Sand (pcf) = 80.14

Hole Density Calculation:

Pan ID = Brook

Tare = 0.80

Pan + Wet Soil = 7.88

Pan + Dry Soil = 7.34

Mass of Moisture = 0.54

Percent Moisture = 8.3

Weight of Dry Soil = 6.54

Density of Removed Soil = 112.8

Moisture-Density Gauge/Sand Cone Correlation:

In Place Nuclear Density = 122.8

In Place Nuclear Moisture = 9.0

Sand Cone Density = 112.8

Sand Cone Moisture = 8.3

Remarks: Correlates with in place density test no. 1.

Note: Test results invalid due to excess vibration created by machinery.



MATERIALS TESTING & INSPECTION

PAGE # 1 OF 2
REV. DATE 8/27/88

C:\199
JOB\1E99005C\SOILS\DENSITIES\0004.DOC

Environmental Services ☐ Geotechnical Engineering ☐ Construction Materials Testing ☐ Special Inspections

Lance Peterson
Phenix Construction
P. O. Box 1626
Idaho Falls, ID 83403

Project: INEEL TRA
Inspector: Dean Bird
Inspection Date: May 24, 1999

MOISTURE DENSITY TEST REPORT

As requested MTI performed on-site density testing in accordance with current applicable standards. The results obtained were as follows:

Test #	Location	Percent Moisture	Dry Density (pcf)	Proctor Number	Percent Compaction	Pass/Fail
1	35' North of south end, 20' West of east side, 4" depth of final grade	7.3	119.1	p5362	97%	Pass

Sandcone Test

Test Number	Location	Percent Moisture	Dry Density (pcf)	Correlation within 5%
Lab # 5442	Same as above, no excavated material was lost from hole	6.5	117.9	Yess

Test #	Location	Percent Moisture	Dry Density (pcf)	Proctor Number	Percent Compaction	Pass/Fail
2	45' North of south end, 40' West of east side, 4" depth of final grade	7.6	120.0	p5362	97%	Pass
3	100' North of south end, 90' West of east side, 4" depth of final grade	7.4	119.3	p5362	97%	Pass
4	160' North of south end, 120' West of east side, 4" depth of final grade	6.6	121.4	p5362	98%	Pass
5	140' North of south side, 90' East of west side, 4" depth of final grade	8.6	118.0	p5362	95%	Pass



MATERIALS TESTING & INSPECTION

PAGE # 2 OF 2
REV. DATE 5/27/99

C:\199
JOSS\899005C\SOILS\DENSITIES\0004.DOC

Environmental Services ☐ Geotechnical Engineering ☐ Construction Materials Testing ☐ Special Inspection

Test #	Location	Percent Moisture	Dry Density (pcf)	Proctor Number	Percent Compaction	Pass/Fail
6	35' North of south side, 90' East of west side, 4" depth of grade	7.1	120.0	p5362	97%	Pass
7	100' North of south side, 30' East of west side, 4" depth of grade	7.8	117.8	p5362	95%	Pass
8	40' South of north end, 35' West of east side, 4" depth of grade	6.3	121.1	p5362	98%	Pass
9	30' South of north end, 35' East of west side, 4" depth of grade	7.9	117.7	p5362	95%	Pass

Required Compaction of densities: 95%

Proctor # p5362: 123.6 pcf @ 9.4% moisture

If you have any questions concerning this report, please call us at (208) 529-8242.

Respectfully submitted,
MATERIALS TESTING & INSPECTION INC.

Reviewed by: Lowell Trujillo
Eastern Idaho Regional Manager
cc: Lance Peterson
LT/klp

SAND CONE DENSITY DETERMINATION

Lab Number: 5442

Project No: E99005c Project: INEEL/TRA

Date: May 24, 1999 Inspector: Dean Bird

Client: Phenix Contractor: Phenix

Location: 35' north of south end, 20' west of east side.

Hole Volume Calculation:

Sand Jar ID = A

Original Sand Weight = 11.28

Remaining Sand Weight = 3.62

Discharged Sand Weight = 7.66

Weight of Sand in Funnel = 2.80

Weight of Sand in Hole = 4.86

Volume of Hole (ft³) = 0.061

Unit Weight of Sand (pcf) = 80.14

Hole Density Calculation:

Pan ID = Bethany

Tare = 0.98

Pan + Wet Soil = 8.64

Pan + Dry Soil = 8.17

Mass of Moisture = 0.47

Percent Moisture = 6.5

Weight of Dry Soil = 7.19

Density of Removed Soil = 117.9

Moisture-Density Gauge/Sand Cone Correlation:

In Place Nuclear Density = 119.1

In Place Nuclear Moisture = 7.3

Sand Cone Density = 117.9

Sand Cone Moisture = 6.5

Remarks: Correlates with in place density test no. 1.



PARSONS

VENDOR DATA REVIEW TRANSMITTAL SHEET

June 21, 1999

SUBMITTAL NO.: S-7304449.01-099
Rev.0

PROJECT NO.: OU 2-13
TRA Remedial Action

SUBCONTRACT NO.: S-7304449.01
Phenix of Idaho

SUBMITTAL DESCRIPTION:

LINE ITEM(s): "A" TEST REPORTS TYPE A SOIL CELL 1957 6/7/99
"B" TEST REPORTS TYPE A SOIL CELL 1957 6/8/99
"C"
"D"
"E"

REVIEW AND COMMENT REQUEST FORM

<input checked="" type="checkbox"/> CAM - CRAIG REESE	<input checked="" type="checkbox"/> ES&H -	<input type="checkbox"/> OTHER -
<input checked="" type="checkbox"/> QA - LEO HERBERT	<input checked="" type="checkbox"/> CE - JODY LANDIS	<input type="checkbox"/> OTHER -
	<input type="checkbox"/> OTHER - BILL OVERHOLT	<input type="checkbox"/> OTHER -

RECORD COMMENTS ON ATTACHED REVIEW RECORD FORM.
RECORD RECOMMENDED DISPOSITION BELOW.

IF COMMENTS ARE NOT RECEIVED OR NO CONTACT MADE WITH THE RESPONSIBLE ENGINEER BY THE REQUIRED RETURN DATE, IT WILL BE EVIDENCE THAT THE REVIEWER CONCURS WITH DOCUMENT IN REVIEW. THE ENTIRE PACKAGE MUST BE RETURNED TO THE RESPONSIBLE ENGINEER, EVEN IF NO COMMENTS ARE MADE.

RETURN COMMENTS AND SUBMITTAL PACKAGE TO THE RESPONSIBLE ENGINEER.

RESPONSIBLE ENGINEER:
Craig Reese

AT:
MS/3954 TSB

BY: JUNE 28, 1999

REVIEW COMMENTS AND DISPOSITION

LINE NUMBER	RECOMMENDED DISPOSITION	LINE NUMBER	RECOMMENDED DISPOSITION
A			
B			

REVIEWER:

DATE:

APPROVAL AUTHORITY DISPOSITION

SUBMITTAL DOCUMENTS HAVE BEEN REVIEWED, COMMENTS FROM OTHER REVIEWERS INCORPORATED OR RESOLVED, AND FINAL COMMENTS DISPOSITION PROVIDED.

DISPOSITION: ☐ A ☐ B ☐ C ☐ D

COMMENTS: YES ☐ NO ☐ ATTACHED: ☐

RESPONSIBLE ENGINEER:

DATE:



PARSONS

DOCUMENT REVIEW RECORD

☐ Act Document
☐ Design document
☒ Vendor Data

Project: TRA - RD/RA Document Number/Title: Submitted S-7304449.01 - 099 Rev. 0.

Submittal No: Reviewer: Review Date: Page: 1 of

ITEM NUMBER	SECTION NUMBER	PAGE NUMBER	CODE	COMMENT	COMMENT RESOLUTION
				<i>Test Location Map not included</i>	

Comment Resolutions Accepted By Reviewer: Date:

Codes: M - Significant comment requires resolution acceptance from Reviewer. S - A suggestion to improve the document: resolution response required. E - Editorial comment if incorporated, would improve the document.



**MATERIALS
TESTING &
INSPECTION, INC.**

**IN-PLACE
NUCLEAR DENSITY
TEST REPORT**

8:55 = 6 LOADS
10:52 = 6 LOADS

12:45 = 4
12:45 = 4

FILE# 99005C PROJECT: INTEL / TRA
DATE: 6-7-99 INSPECTOR: D. BIRD
CLIENT: INTEL CONTRACTOR: PHENIX
PERMIT: _____ WEATHER: CLOUDY COLD
% Compaction Required: 95.0 Soils: 5362 Asphalt: _____ Nuke Gauge: #17

Test Number	Wet Density	Pounds Moisture	Percent Moisture	Dry Density	Maximum Density	Optimum Moisture	Percent Compaction
1.	127.2	8.1	6.3	119.1	123.6	9.4	96.0
Location:	50' S. OF N. END 25' E. OF W. SIDE 4" DEPTH -2' LEVEL CELL-57 AREA						
2.	130.0	8.9	6.8	121.1	123.6	9.4	97.9
Location:	50' S. OF N. END 35' E. OF W. SIDE 4" DEPTH -2' LEVEL CELL-57 AREA						
3	126.1	7.6	6.0	118.5	123.6	9.4	95.8
Location:	50' S. OF N. END 45' E. OF W. SIDE 4" DEPTH -2' LEVEL CELL-57 AREA						
4	129.0	9.6	7.4	119.4	123.6	9.4	96.6
Location:	50' S. OF N. END 45' E. OF W. SIDE 4" DEPTH -2' LEVEL CELL-57 AREA						
5	127.0	8.6	6.7	118.4	123.6	9.4	95.7
Location:	50' S. OF N. END 65' E. OF W. SIDE 4" DEPTH -2' LEVEL CELL-57 AREA						
6	128.50	8.25	6.4	120.25	123.6	9.4	97.2
Location:	50' S. OF N. END 65' E. OF W. SIDE 4" DEPTH -2' LEVEL CELL-57 AREA						
7	128.0	8.0	6.2	120.0	123.6	9.4	97.0
Location:	65' S. OF N. END 65' E. OF W. SIDE 4" DEPTH -2' LEVEL CELL-57 AREA						
8	126.6	7.3	5.8	119.3	123.6	9.4	96.5
Location:	65' S. OF N. END 50' E. OF W. SIDE 4" DEPTH -2' LEVEL CELL-57 AREA						
9	129.9	10.2	7.8	119.7	123.6	9.4	96.8
Location:	40' S. OF N. END 55' E. OF W. SIDE 4" DEPTH -2' LEVEL CELL-57 AREA						



**MATERIALS
TESTING &
INSPECTION, INC.**

**IN-PLACE
NUCLEAR DENSITY
TEST REPORT**

FILE#: E99005C

PROJECT: INTEL TRA

DATE: 6-8-99

INSPECTOR: D. BIRD

CLIENT: INTEL

CONTRACTOR: PHENIX

PERMIT: _____

WEATHER: CLOUDY COOL

% Compaction Required: 95% Soils: 5362 Asphalt: _____ Nuke Gauge: 47

Test Number	Wet Density	Pounds Moisture	Percent Moisture	Dry Density	Maximum Density	Optimum Moisture	Percent Compaction
1.	130.3	11.2	8.5	119.1	123.6	9.4	96.3
Location:	80' S. OF N. END 40' E. OF W. SIDE 4" DEPTH IN CELL-57-2' LEVEL						
2.	128.2	9.25	7.2	118.95	123.6	9.4	96.2
Location:	80' S. OF N. END 55' E. OF W. SIDE 4" DEPTH CELL-57-2' LEVEL						
3.	129.0	9.9	7.6	119.1	123.6	9.4	96.3
Location:	80' S. OF N. END 65' E. OF W. SIDE 4" DEPTH CELL-57-2' LEVEL						
4.	130.9	8.2	6.7	122.7	123.6	9.4	99.0
Location:	80' S. OF N. END 35' WEST OF E. SIDE 4" DEPTH CELL-57-2' LEVEL.						
5.	133.0	11.9	8.9	121.1	123.6	9.4	97.9
Location:	80' S. OF N. END 45' WEST OF E. SIDE 4" DEPTH CELL-57-2' LEVEL.						
6.	127.6	8.3	6.5	119.3	123.6	9.4	96.5
Location:	80' S. OF N. END 50' W. OF E. SIDE 4" DEPTH CELL-57-2' LEVEL						
7.	129.0	9.6	7.4	119.4	123.6	9.4	96.6
Location:	60' S. OF N. END 65' WEST OF E. SIDE 4" DEPTH CELL-57-2' LEVEL.						
8.	130.3	10.2	7.8	120.1	123.6	9.4	97.1
Location:	80' S. OF N. END 70' W. OF E. SIDE 4" DEPTH CELL-57-2' LEVEL						
9.	129.75	9.25	7.1	120.5	123.6	9.4	97.4
Location:	45' S. OF N. END 50' W. OF E. SIDE 4" DEPTH SWIRLIE CELL-57-2' LEVEL						



**MATERIALS
TESTING &
INSPECTION, INC.**

**IN-PLACE
NUCLEAR DENSITY
TEST REPORT**


FILE#: E99005C
DATE: 6-8-99
CLIENT: INWEL
PERMIT: _____

PROJECT: INWEL / TRA
INSPECTOR: D. BIRD
CONTRACTOR: PHENIX
WEATHER: CLOUDY RAINY, WINDY

% Compaction Required: 95% Soils: 5.362 Asphalt: - Nuke Gauge: #17

Test Number	Wet Density	Pounds Moisture	Percent Moisture	Dry Density	Maximum Density	Optimum Moisture	Percent Compaction
10.	130.1	12.5	9.6	117.6	123.6	9.4	95.0
Location:	40' N. OF S. END 40' W. OF E. SIDE 4" DEPTH CELL-57 - 2' LEVEL						
11.	128.9	10.0	7.7	118.9	123.6	9.4	96.1
Location:	40' N. OF S. END 40' W. OF E. SIDE 4" DEPTH CELL-57 - 2' LEVEL						
12.	131.2	11.9	9.0	119.3	123.6	9.4	96.5
Location:	40' N. OF S. END 40' W. OF E. SIDE 4" DEPTH CELL-57 - 2' LEVEL						
13.	130.4	9.3	7.1	121.1	123.6	9.4	97.8
Location:	40' N. OF S. END 60' W. OF E. SIDE 4" DEPTH CELL-57 - 2' LEVEL						
14.	129.0	12.0	9.3	117.0	123.6	9.4	94.6
Location:	50' N. OF S. END 50' E. OF W. SIDE 4" DEPTH CELL-57 - 2' LEVEL						
15.	128.0	10.0	7.8	118.0	123.6	9.4	95.4
Location:	50' N. OF S. END 45' E. OF W. SIDE 4" DEPTH CELL-57 - 2' LEVEL						
16.	128.9	9.9		119.0	123.6	9.4	96.2
Location:	35' N. OF S. END 35' E. OF W. SIDE 4" DEPTH CELL-57 - 2' LEVEL						
17.	128.7	10.6	8.2	118.1	123.6	9.4	95.5
Location:	35' N. OF S. END 45' E. OF W. SIDE 4" DEPTH CELL-57 - 2' LEVEL						
18.	129.5	10.6	8.1	118.9	123.6	9.4	96.1
Location:	35' N. OF S. END 50' E. OF W. SIDE 4" DEPTH CELL-57 - 2' LEVEL						

94.7



IN-PLACE NUCLEAR DENSITY TEST REPORT

PROJECT: INVEST 1 TPA
INSPECTOR: D. BIRD
CONTRACTOR: PHENIX
WEATHER: COOL CLOUDY. WINDY

% Compaction Required: 95% Soils: 5226 Asphalt: - Nuke Gauge: H17

[illegible]



PARSONS

VENDOR DATA REVIEW TRANSMITTAL SHEET

June 21, 1999

SUBMITTAL NO.: S-7304449.01-100
Rev.0

PROJECT NO.: OU 2-13
TRA Remedial Action

SUBCONTRACT NO.: S-7304449.01
Phenix of Idaho

SUBMITTAL DESCRIPTION:

LINE ITEM(s): "A" RECORD OF INSPECTION

"B"

"C"

"D"

"E"

REVIEW AND COMMENT REQUEST FORM

<input checked="" type="checkbox"/> ES&H -	<input type="checkbox"/> OTHER -
<input checked="" type="checkbox"/> CAM - CRAIG REESE	<input type="checkbox"/> OTHER -
<input checked="" type="checkbox"/> CE - JODY LANDIS	<input type="checkbox"/> OTHER -
<input checked="" type="checkbox"/> QA - LEO HERBERT	<input type="checkbox"/> OTHER - BILL OVERHOLT
<input type="checkbox"/> OTHER -	<input type="checkbox"/> OTHER -

RECORD COMMENTS ON ATTACHED REVIEW RECORD FORM.
RECORD RECOMMENDED DISPOSITION BELOW.

IF COMMENTS ARE NOT RECEIVED OR NO CONTACT MADE WITH THE RESPONSIBLE ENGINEER BY THE REQUIRED RETURN DATE, IT WILL BE EVIDENCE THAT THE REVIEWER CONCURS WITH DOCUMENT IN REVIEW. THE ENTIRE PACKAGE MUST BE RETURNED TO THE RESPONSIBLE ENGINEER, EVEN IF NO COMMENTS ARE MADE.

RETURN COMMENTS AND SUBMITTAL PACKAGE TO THE RESPONSIBLE ENGINEER.

RESPONSIBLE ENGINEER:
Craig Reese

AT:
MS/3954 TSB

BY: JUNE 28, 1999

REVIEW COMMENTS AND DISPOSITION

LINE NUMBER	RECOMMENDED DISPOSITION	LINE NUMBER	RECOMMENDED DISPOSITION
A	B		

REVIEWER:

William F. Overholt

DATE: 6/28/99

APPROVAL AUTHORITY DISPOSITION

ALL DOCUMENTS HAVE BEEN REVIEWED, COMMENTS FROM OTHER REVIEWERS INCORPORATED OR RESOLVED, AND FINAL COMMENTS POSITION PROVIDED.

DISPOSITION: ☐ A ☐ B ☐ C ☐ D

COMMENTS: YES ☐ NO ☐ ATTACHED: ☐

RESPONSIBLE ENGINEER:

DATE:



☐ Document
☐ Design document
☒ Vendor Data

DOCUMENT REVIEW RECORD

Project: TRA - ~~RD/RA~~
Document Number/Title: *Submitted* S-1730449.01 - 100

Submittal No: 100	Reviewer: WNO	Review Date: 6/28/99	Page: 1 of 1
-------------------	---------------	----------------------	--------------

[illegible]

Comments Resolutions Accepted By Reviewer:

Date:

Code: Significant comment requires resolution acceptance from Reviewer. comment that, if incorporated, would improve the document.

A suggestion to improve the document: resolution response required. E - Editorial



MATERIALS TESTING & INSPECTION

ASTM C94 CONCRETE CYLINDER COMPRESSIVE STRENGTH

PAGE # 1 OF 1
REV. DATE 5/11/99

C:\199 JOBS\1E99005C\CONCRETE\IC5306-09.DOC

Environmental Services ☐ Geotechnical Engineering ☐ Construction Materials Testing ☐ Special Inspections

Lance Peterson
Phenix Construction
P. O. Box 1626
Idaho Falls, ID 83403

Project: INEEL TRA

Contractor: Phenix Construction Supplier: High Valley Concrete Mix ID: LOCATION:: Pipe in west backfill pit		Inspector: Dean Bird Truck #: 2 # Of Yards: 1		Ticket #:	
MIX PROPORTIONS:			TEST PROPERTIES & CONDITIONS:		
Cement : Fly Ash: Water: Coarse Agg. #1: Coarse Agg. #2: Fine Agg. #1: Fine Agg. #2: Admix #1: Admix #2: Admix #3: Water/Cement Ratio:			Weather: Clear Ambient Temperature: 37°F Concrete Temp. (ASTM C 1064): 61°F Time Batched: 7:30 am Time Placed: 9:00 am % Air Content (ASTM C 231 or C-173): 6.0% Slump (inches) (ASTM C 143) : 3 1/2" Unit Weight (ASTM C 138): Yield (ASTM C 138): Water Added (gals):		

of Cylinders: 4

ID	Cylinder Diam.	Height	Corr. Factor	Cylinder Area	Test Age	Test Date	Failure Load	Compressive Strength	C-617 Cap	Fracture Type	
5306	6	12	1.00	28.27	7	May 12, 99	100,850	3570		Shear	
5307	6	12	1.00	28.27	28	Jun 2, 99	164,500	5820		Shear	PASS
5308	6	12	1.00	28.27	28	Jun 2, 99	158,990	5620		Shear	PASS
5309	6	12	1.00	28.27	28	Jun 2, 99	169,160	5980		Shear	PASS

ASTM C-617 is a sulfur cap -- neoprene pads used unless otherwise noted.

Remarks:

Respectfully submitted,
MATERIALS TESTING & INSPECTION INC.

Lowell Trujillo

Reviewed by: Lowell Trujillo
Eastern Idaho Regional Manager

Signed / stamped original document sent to Client and appropriate agency.

Lance Peterson
/kip



PARSONS

VENDOR DATA REVIEW TRANSMITTAL SHEET

June 22, 1999

SUBMITTAL NO.: S-7304449.01-101
Rev.0

PROJECT NO.: OU 2-13
TRA Remedial Action

SUBCONTRACT NO.: S-7304449.01
Phenix of Idaho

SUBMITTAL DESCRIPTION:

LINE ITEM(s): "A" TOPOGRAPHY PLATS FINAL CHEMICAL WASTE POND
"B"
"C"
"D"
"E"

REVIEW AND COMMENT REQUEST FORM

<input checked="" type="checkbox"/> CAM - CRAIG REESE	<input checked="" type="checkbox"/> ES&H -	<input type="checkbox"/> OTHER -
<input type="checkbox"/> DA - LEO HERBERT	<input checked="" type="checkbox"/> CE - JODY LANDIS	<input type="checkbox"/> OTHER -
	<input type="checkbox"/> OTHER - BILL OVERHOLT	<input type="checkbox"/> OTHER -

RECORD COMMENTS ON ATTACHED REVIEW RECORD FORM.
RECORD RECOMMENDED DISPOSITION BELOW.

IF COMMENTS ARE NOT RECEIVED OR NO CONTACT MADE WITH THE RESPONSIBLE ENGINEER BY THE REQUIRED RETURN DATE, IT WILL BE EVIDENCE THAT THE REVIEWER CONCURS WITH DOCUMENT IN REVIEW. THE ENTIRE PACKAGE MUST BE RETURNED TO THE RESPONSIBLE ENGINEER, EVEN IF NO COMMENTS ARE MADE.

RETURN COMMENTS AND SUBMITTAL PACKAGE TO THE RESPONSIBLE ENGINEER.

RESPONSIBLE ENGINEER:
Craig Reese

AT: MS/3954 TS8

BY: JUNE 29, 1999

REVIEW COMMENTS AND DISPOSITION

LINE NUMBER	RECOMMENDED DISPOSITION	LINE NUMBER	RECOMMENDED DISPOSITION
A	A		

REVIEWER: *William F. Overholt*

DATE: 6/29/99

APPROVAL AUTHORITY DISPOSITION

ALL DOCUMENTS HAVE BEEN REVIEWED, COMMENTS FROM OTHER REVIEWERS INCORPORATED OR RESOLVED, AND FINAL CO
DISPOSITION PROVIDED.

DISPOSITION: ☐ A ☐ B ☐ C ☐ D COMMENTS: YES ☐ NO ☐ ATTACHED: ☐

RESPONSIBLE ENGINEER:

DATE:



PARSONS

DOCUMENT REVIEW RECORD

☐ Project document
☐ Design document
☒ Vendor Data

Project:

Document Number/Title:

Submittal No:

Reviewer:

Review Date:

Page: 1 of

ITEM NUMBER	SECTION NUMBER	PAGE NUMBER	CODE	COMMENT	COMMENT RESOLUTION

Date:

Comment Resolutions Accepted By Reviewer:

Codes: M - Significant comment requires resolution acceptance from Reviewer. S - A suggestion to improve the document: resolution response required. E - Editorial comment that, if incorporated, would improve the document.

VENDOR DATA TRANSMISSION AND DISPOSITION

034165-3954

17) Date of Submission 06-14-99

ORIGINAL

06-14-99

(23) | Attachment Community Attachment

[24] Signature

20) Acknowledgement of the data collected and their use to formulate any comments.

Subcontracting Expenses

17

5220

TIR. A. - THERMIX
TOPOG - TIRAL GRADES
CILEM. WAGST TENDS

6-9-99
SUMMER 500

M. HUDSON
A. DELACROIX

X

1001 P.O. 1000.00
 Top 311-37-26
 Top 346-41-05
 Top 22-27-20
 Top 22-23-00
 Top 68-18-40
 Top 64-38-31
 Top 52-37-20
 Top 51-17-20
 Top 46-10-10
 Top 45-26-30
 Top 28-13-41
 Top 28-19-00
 Top 11-10-40
 Top 11-52-50
 Top 01-25-40
 Top 03-37-41
 Top 14-27-50
 Top 24-37-50
 Top 39-16-20
 Top 27-25-00
 Top 26-29-50

DIST. Elev.

15341.81 4919.86
 181.54 21.94
 179.49 23.87
 117.02 22.37
 128.05 23.97
 140.53 23.06
 151.57 23.88
 252.13 22.66
 250.00 24.05
 363.40 22.95
 355.81 24.05
 354.80 23.26
 345.90 24.30
 378.00 22.86
 368.50 24.01
 270.51 22.18
 267.30 24.06
 246.90 24.75
 182.37 24.70
 237.41 24.67
 291.00 24.71
 237.60 24.97

Final Grades
 C.V.P.

100' 22.10 = 141.13 11.13
 100' 100' 100'

70511
 1007



PARSONS

VENDOR DATA REVIEW TRANSMITTAL SHEET

June 22, 1999

SUBMITTAL NO.: S-7304449.01-106
Rev.0

PROJECT NO.: OU 2-13
TRA Remedial Action

SUBCONTRACT NO.: S-7304449.01
Phenix of Idaho

SUBMITTAL DESCRIPTION:

LINE ITEM(s): "A" FIELD NOTES TOP TYPE B SOIL, TOP TYPE A SOIL, TOP FINAL
GRADE CHEMICAL WASTE POND

"B"
"C"
"D"
"E"

REVIEW AND COMMENT REQUEST FORM

<input checked="" type="checkbox"/> CAM - CRAIG REESE	<input checked="" type="checkbox"/> ES&H -	<input type="checkbox"/> OTHER -
<input type="checkbox"/> LEO HERBERT	<input checked="" type="checkbox"/> CE - JODY LANDIS	<input type="checkbox"/> OTHER -
	<input type="checkbox"/> OTHER - BILL OVERHOLT	<input type="checkbox"/> OTHER -

RECORD COMMENTS ON ATTACHED REVIEW RECORD FORM.
RECORD RECOMMENDED DISPOSITION BELOW.

IF COMMENTS ARE NOT RECEIVED OR NO CONTACT MADE WITH THE RESPONSIBLE ENGINEER BY THE REQUIRED RETURN DATE, IT WILL BE EVIDENCE THAT THE REVIEWER CONCURS WITH DOCUMENT IN REVIEW. THE ENTIRE PACKAGE MUST BE RETURNED TO THE RESPONSIBLE ENGINEER, EVEN IF NO COMMENTS ARE MADE.

RETURN COMMENTS AND SUBMITTAL PACKAGE TO THE RESPONSIBLE ENGINEER.

RESPONSIBLE ENGINEER: Craig Reese	AT: MS/3954 TSB	BY: JUNE 29, 1999
--------------------------------------	--------------------	-------------------

REVIEW COMMENTS AND DISPOSITION

LINE NUMBER	RECOMMENDED DISPOSITION	LINE NUMBER	RECOMMENDED DISPOSITION
A	A		

REVIEWER: *William F. Overholt* DATE: 6/29/99

APPROVAL AUTHORITY DISPOSITION
ALL DOCUMENTS HAVE BEEN REVIEWED, COMMENTS FROM OTHER REVIEWERS INCORPORATED OR RESOLVED, AND FINAL COMMENTS POSITION PROVIDED.

DISPOSITION: ☐ A ☐ B ☐ C ☐ D COMMENTS: YES ☐ NO ☐ ATTACHED: ☐



DOCUMENT REVIEW RECORD

☐ Contract Document
☐ Design document
☒ Vendor Data

[illegible]

Comment Resolutions Accepted By Reviewer:

Codes: M	S - A suggestion to improve the document: resolution response required.	E - Editorial
<p>significant comment requires resolution acceptance from Reviewer.</p> <p>if incorporated, would improve the document.</p>		

VENDOR DATA TRANSFER

VAL AND DISPOSITION

PARSONS ENGINEERING SCIENCE, INC.

1331 5th St. MS 3954

Arlington, Virginia 22204

200 S. VIRGINIA AVE. (P.O. BOX 1875)

Arlington, VA 22204-3954

(1) Subcontract No. 5-1-24449.01-106 (2) Rev. 0
 (3) Project TRA REDEVELOPMENT ACTION ON 2-13-1000 1304449.01
 (5) Subcontractor FIELDX OF IDAHO, INC.
 (9) Subcontractor Code 99-02-102
 (7) Date of Submittal 06-14-99

1. This work may proceed subject to incorporation of any comments noted.
 2. Review and resubmit. Work may proceed subject to incorporation of comments noted.
 3. Review and resubmit. Work may not proceed.
 4. Review and resubmit. Work may proceed.

ORIGINAL

(10)	(11)	(12)	(13)	(14)	(15)	(16)	(17)	(18)
Use Item No. Rev.	Spec. Ref.	QPS Item No.	Qty. Unit	Baseb.	Mixed Appl.	On Fe Appl.	Subcontract Data Description	Document No.
A	02200 (1.3.4)	02210 (1.3.3)	4.02	4	X		FIELD NOTES TOP TYPE B SOIL TOP TYPE A SOIL, TOP FINAL GRADE CHEMICAL WASTE POND	

9) Remarks:

Date 06-14-99

(20) Subcontractor Signature

(22) Comment:

012 Date Received	Date Forwarded	Qty. Unit	Signature
6-17-99	6-21-99	#	AP

015 Date Received	Date Forwarded	Qty. Unit	Signature
ESNII			
DC			
DC			
CE			

(23) 1 Additional Comments Attached

(24) Signature

(26) Acknowledgment receipt of the data indicated and agree disagree

In incorporate any comments

Subcontractor Signature

Date

5220

T.R.A. - PHEWIX
TOP FINAL GRADE
C.W.P.

M. HUDSON
A. DELGADO

S-25.99
SUNNY 75°


1001

7

00-00-00
45-22-31
65-06-01
39-38-45
11-45-12

Dist. B.S.
7534.80 1007
355.78 1
150.57 2
179.59 3
369.01 4

P.W. 14
1001
45-22-00



SET BLUE TOPS TO FINAL
GRADE 5-25-99

P.W. 11
1007

5220

PHENIX - T.R.A.
TOP SOIL TYPE "A"
C.W.P.

M. HUDSON
A. DE LA GARZA

5-20-99
Sunny 70°

7

1001 Feb. 14

★

00-00-00

45-22-31

65-06-01

34-38-45

11-45-12

1534.88


355.78

150.57

179.59

369.01

1 2 3 4



5220

Phenix T.R.A
Chem. Waste Road
Top Type "B" soil

M. Hodson
A. Delacruz

5-13-99
windy, 50°



Elevation
 187.15-187.15

Set 720 Top 34.0
 Soil C.W.P.



PARSONS

VENDOR DATA REVIEW TRANSMITTAL SHEET

June 22, 1999

SUBMITTAL NO.: S-7304449.01-107
Rev.0

PROJECT NO.: OU 2-13
TRA Remedial Action

SUBCONTRACT NO.: S-7304449.01
Phenix of Idaho

SUBMITTAL DESCRIPTION:

LINE ITEM(s): "A" FIELD NOTES ROUGH GRADE 1952 - 1957 CELLS
"B"
"C"
"D"
"E"

REVIEW AND COMMENT REQUEST FORM

<input checked="" type="checkbox"/> ES&H -	<input type="checkbox"/> OTHER -
<input checked="" type="checkbox"/> CAM - CRAIG REESE	<input type="checkbox"/> OTHER -
<input checked="" type="checkbox"/> QA - LEO HERBERT	<input type="checkbox"/> OTHER - BILL OVERHOLT

RECORD COMMENTS ON ATTACHED REVIEW RECORD FORM.
RECORD RECOMMENDED DISPOSITION BELOW.

IF COMMENTS ARE NOT RECEIVED OR NO CONTACT MADE WITH THE RESPONSIBLE ENGINEER BY THE REQUIRED RETURN DATE, IT WILL BE EVIDENCE THAT THE REVIEWER CONCURS WITH DOCUMENT IN REVIEW. THE ENTIRE PACKAGE MUST BE RETURNED TO THE RESPONSIBLE ENGINEER, EVEN IF NO COMMENTS ARE MADE.

RETURN COMMENTS AND SUBMITTAL PACKAGE TO THE RESPONSIBLE ENGINEER.

RESPONSIBLE ENGINEER:
Craig Reese

AT: MS/3954 TSB

BY: JUNE 29, 1999

REVIEW COMMENTS AND DISPOSITION

LINE NUMBER	RECOMMENDED DISPOSITION	LINE NUMBER	RECOMMENDED DISPOSITION
A	"B"		

REVIEWER: *William J. Overholt*

DATE: 6/22/99

APPROVAL AUTHORITY DISPOSITION

ALL DOCUMENTS HAVE BEEN REVIEWED, COMMENTS FROM OTHER REVIEWERS INCORPORATED OR RESOLVED, AND FINAL COMMENTS DISPOSITION PROVIDED.

DISPOSITION: ☐ A ☐ B ☐ C ☐ D COMMENTS: YES ☐ NO ☐ ATTACHED: ☐

RESPONSIBLE ENGINEER:

DATE:



PARSONS

DOCUMENT REVIEW RECORD

☐ It Document
☐ Design document
☒ Vendor Data

Project: TRA - RD/RA Document Number/Title: Submitted S - 7304449.01 - 107
Submittal No: 107 Reviewer: William J. Carberry Review Date: 6/29/99 Page: 1 of 1

ITEM NUMBER	SECTION NUMBER	PAGE NUMBER	CODE	COMMENT	COMMENT RESOLUTION
				Parts of photo copy are difficult to read. Please resubmit better copy.	
				(Parts of pages have information cut off; or have dark spots that obscure the notes.)	

Comment Resolutions Accepted By Reviewer: _____ Date: _____
Codes: M Significant comment requires resolution acceptance from Reviewer. S - A suggestion to improve the document: resolution response required. E - Editorial comment if incorporated, would improve the document.