


Appendix G
Quality Level Designation


Facility/Structure/System: OU 3-13 Tank Farm Interim Action Quality Level: 3

Note: Assign and record quality level in accordance with MCP-540, and obtain appropriate approvals. Completed and approved form becomes a quality assurance record. (Master Equipment List may be used as a Q-List.)

G-3

Appendix H-1
Original Construction Schedule





This is a working schedule and does not establish enforceable milestones

Date	Revision	Checked	Approved

Bechtel BWT Idaho, LLC
OU 3-13 Gp 1 Tank Farm Interim Act
WAG3/Groups

WAG3 - 0601
LT-A0 (All)




© Primavera Systems, Inc.

Print Date
Data Date
Run Date

01OCT00
30SEP03
01OCT00
03AUG00 15:13

Appendix H-2
Revised Construction Schedule for Phases I and II



Start Date: 30/SEP/03

Finish Date: 31/MAY/05

Data Date: 30/SEP/03

Run Date: 23/SEP/03 09:52

PHI


Legend: Early Bar (Green), Progress Bar (Blue), Critical Activity (Red)

Sheet 1 of 1

OU 3-13 Group 1 TFA, Phase 1

Classic Schedule Layout - PHI

© Primavera Systems, Inc.



© Primavera Systems, Inc.

Run Date
Data Date
Finish Date
Start Date

01OCT02
30SEP03
01OCT02
23SEP03 10:04

Early Bar
Progress Bar
Critical Activity

FY03 BASELINE

OU 3-13 Group 1 Tank Farm I/A

Sheet 1 of 1



Appendix I
Storm Water Pollution Prevention Plan

450.16
03/15/2000
Rev. 02

**STORM WATER POLLUTION PREVENTION PLAN
FOR CONSTRUCTION ACTIVITIES (SWPPP-CA)
LONG-FORM PROJECT**

PROJECT TITLE: OU3-13 Group 1 Tank Farm Interim Action Phase 1 and 2

Facility or Location: INTEC

Environmental Checklist No: INTEC-99-028

Project Description:

The Waste Area Group 3, Operable Unit 3-13 Record of Decision (ROD) for the Group 1 - Tank Farm Interim Action requires installation of engineering controls to reduce water infiltrating into the contaminated tank farm soils. This Interim Action includes upgrading the existing storm water runoff collection system in the tank farm including a 150-ft drainage control zone around the tank farm and constructing a lined evaporation pond where storm water runoff from the INTEC facility will be collected. The ROD requires the storm water collection system to accommodate a 25-year, 24-hour storm event. Also included in this action is the construction of concrete lined drainage ditches, installing culverts, a lift station and associated piping, drop inlets, manholes, regrading for drainage, installing a polyurea coating in the tank farm area and 150-ft buffer zone surrounding it. See attached 3 drawings for layout and reference.

Project Construction Date/Duration: 10/9/00, Approximately 1 year duration

Area of Site to be disturbed: Approximately 20 acres

Standard requirements:

- ☒ Post SWPPP-CA notice near main entrance of construction site.
- ☒ Spill prevention measures and prompt cleanup of any liquid or dry material spills.
- ☒ Minimize offsite tracking of sediments from vehicles.
- ☒ Minimize area of disturbance and preserve vegetation.
- ☒ Good Housekeeping procedures:
 - ☒ Proper and orderly storage of chemicals, pesticides, fertilizers, fuel, and other hazardous materials.
 - ☒ Proper and regular disposal of sanitary, construction, and hazardous wastes.
- ☒ Fugitive dust control measures.
- ☒ Perform inspections monthly, after storms, and prior to project close-out.
- ☒ Attach a site map which indicates drainage patterns, discharge locations, potential pollution sources (equipment and material storage areas including soil piles), areas of soil disturbance, erosion and sediment controls, storm water control measures, and stabilization practices.

Erosion and Sediment Controls: (Describe controls to divert storm water from exposed soil and retain sediments on site, such as diversion structures, silt fences, and sediment basins. Identify the entities responsible for implementation and maintenance.)

The construction site has a relatively flat terrain and excavated material is expected to be gravelly. The areas of disturbance gradually drain into existing ditches (inside INTEC). Existing sediment controls are adequate for storm water that flows inside INTEC. Each of the ditches identified on the attached map will be lined with concrete. The area where the evaporation pond will be constructed is relatively flat and contains gravelly soils. The buffer zone of native vegetation will be maintained. Therefore, no sediment controls will be required for the evaporation pond construction.

STORM WATER POLLUTION PREVENTION PLAN
FOR CONSTRUCTION ACTIVITIES (SWPPP-CA)
LONG-FORM PROJECT

Sequence: (Describe the sequence of major activities, control measure implementation, and control measure removal.)

Sequence may consist of: construction of the lined ditches and installing new culverts, regrading areas, constructing evaporation pond, and coating areas with polyurea. No clearing is required for the construction of the lined ditches and areas to be regraded because these areas are covered with gravel. Topsoil cleared for the construction of the evaporation pond will be stockpiled on-site for use in outer berm construction to promote re-vegetation. Topsoil stockpiles will be covered to prevent erosion. Clean excavated material will be used inside INTEC as needed. Excess excavated material will be removed from the construction site for other use. Final stabilization will be achieved.

Runoff Coefficient and Storm Water Management: (Calculate runoff coefficients and explain the technical basis for permanent storm water management measures if the coefficient after construction is greater than before.)

The runoff coefficient will increase due to the installation of impervious materials. The new concrete lined ditches and lift station were designed to adequately carry the added volume. The ditches were sized to carry peak flow from a 25-year storm event and the evaporation pond was sized to accommodate the runoff from a 25-year, 24-hour storm event (see EDF-1387, "Drainage Ditch Capacity Verification at INTEC" and EDF-1385, "Evaporation Pond Sizing Design" for reference).

Final Stabilization: (Identify soil stabilization measures and describe scheduling. Identify the entities responsible for implementation and maintenance.)

Final stabilization includes compacted, regraded soils covered with an impermeable polyurea coating, concrete lined ditches, asphalt pavement, gravel covered trenches and a lined evaporation pond with re-vegetated cover.

Industrial Activities: (Identify industrial sources of pollutants such as asphalt and concrete plants and describe pollution prevention measures.)

None.

Allowable Non-Storm Water Discharge: (Identify type of discharge and describe pollution prevention measures.)

None.

Material Inventory: (Identify construction materials and wastes.)

Construction materials: Materials such as concrete, plant mix pavement, geomembrane lining, polyurea coating, and gravels may be used on this project.

Construction waste: Wastes such as removal of asphalt, concrete, soil and other general construction debris may be generated. All wastes will be managed under the Waste Management plan in the project Remedial Design/Remedial Action (RD/RA) Work Plan.

Endangered Species: (Identify listed species or critical habitat in proximity to the construction activity. Describe any adverse impact and mitigative measures.)

No impact to endangered species identified in the completed project Ecological Assessment.

I have evaluated and identified controls adequate to meet the requirements of the INEEL Storm Water Pollution Prevention Plan for Construction Activities.

Project Manager



3/23/00

450.16
03/15/2000
Rev. 02

**STORM WATER POLLUTION PREVENTION PLAN
FOR CONSTRUCTION ACTIVITIES (SWPPP-CA)
LONG-FORM PROJECT**

Signature

R. L. DAVISON

Name (Please Print)

Date

3/23/00

Phone Number

I am in agreement with the provisions set forth in this plan.

INEEL SWPPP Coordinator:

M. Brown

Date: *3.27.00*

CERTIFICATION:

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based upon my inquiry of the person or persons who manage the system or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

signature:

Richard A. Warkentin

Date: *4/11/00*

Title: ESH&QA General Manager

For: Idaho National Engineering and Environmental Laboratory

Reference: Transfer Signature Authority Letter - PHD-34-00

Signature:

Steven Perkins

Date: *6/8, 2000*


Title: Environmental Programs and Settlement Agreement Manager


For: DOE-Idaho Operations Office

Reference: Transfer Signature Authority Letter - OPE-EP&SA-98-091

Worksheet must be appended to the Generic Plan or Facility SWPPP-CA.

27th 3/23/00






- NOTES**
1. EXCESS MATERIAL FROM DITCH AND EVAPORATION POND CONSTRUCTION SHALL BE USED TO FILL LOW SPOTS, COMPACT AND GRADE TO DRAIN. THE INTENT IS TO PROVIDE POSITIVE DRAINAGE TO NEW CONCRETE DITCHES.
 2. CONTOURS SHOWN ARE EXISTING.
 3. SEE TYPICAL COATING DETAILS SH C-30.

INEEL	
CUB-13 GROUP 1	
TANK FARM INTERIM ACTION	
PHASE 1 & 2	
POLYUREA COATING AND GRADE PLAN	
DATE: 08/12/2010	BY: JWG
SCALE: 1"=50.0'	SHEET: C-25

POLYUREA COATING AND GRADE PLAN

SCALE: 1"=50.0'

APPLY 4" THK ASPHALT CONCRETE &
4" CRUSHED GRAVEL TO GRAVEL SECTIONS.
SEE TYP ASPHALT PAVEMENT REPAIR DETAIL
SH C-38




ESTIMATED EARTHWORK QUANTITIES

CLEAR AND GRUBBING 3.5 AC
EXCAVATION (NO EXPANSION) 37,000 YD
GENERAL FILL 4000 YD
DRAINAGE DITCHES 400 LF

NOTES

1. HORIZONTAL COORDINATES ARE INTER SITE SPECIFIC. VERTICAL DATUM IS NGVD (2.5' HIGHER THAN INTER VERTICAL DATUM).
2. OUTER BERM DIMENSIONS WILL VARY DUE TO CHANGES IN TERRAIN ELEVATIONS.
3. CONTOURS ARE FINISHED CONTOURS ON 2.0' INTERVALS.
4. ESTIMATED QUANTITIES PERTAIN TO WORK THIS SHEET ONLY.

EVAPORATION POND
SCALE: 1"=30.0'



PROJECT NO.		SHEET NO.	
TANK FARM INTERIM ACTION		SHEET 1 OF 2	
PHASE 1 & 2		SHEET 1 OF 2	
EVAPORATION POND		SHEET 1 OF 2	
DATE: 05/07/78		SHEET 1 OF 2	
DRAWN BY: J. J. JENSEN		SHEET 1 OF 2	
CHECKED BY: J. J. JENSEN		SHEET 1 OF 2	
APPROVED BY: J. J. JENSEN		SHEET 1 OF 2	
DATE: 05/07/78		SHEET 1 OF 2	
PROJECT NO.		SHEET NO.	
TANK FARM INTERIM ACTION		SHEET 1 OF 2	
PHASE 1 & 2		SHEET 1 OF 2	
EVAPORATION POND		SHEET 1 OF 2	
DATE: 05/07/78		SHEET 1 OF 2	
DRAWN BY: J. J. JENSEN		SHEET 1 OF 2	
CHECKED BY: J. J. JENSEN		SHEET 1 OF 2	
APPROVED BY: J. J. JENSEN		SHEET 1 OF 2	
DATE: 05/07/78		SHEET 1 OF 2	